

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Rodney P. Calvin Oil & Gas		5. State Oil & Gas Lease No.
3. Address of Operator P. O. Box 234, Farmington, New Mexico 87401		7. Unit Agreement Name
4. Location of Well UNIT LETTER L , 1830 FEET FROM THE South LINE AND 800 FEET FROM THE West LINE, SECTION 19 TOWNSHIP 30N RANGE 11W NMPM.		8. Farm or Lease Name Le Bleu
		9. Well No. 1
		10. Field and Pool, or Wildcat Aztec P.C.
15. Elevation (Show whether DF, RT, GR, etc.) 5622' GR		12. County San Juan

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data


NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
	OTHER <input type="checkbox"/>

ALTERING CASING <input type="checkbox"/>
PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.



9-18-73

Depth 190'.

Spudded 6:00 p.m. 9-17-73. Drilled 12-1/4" hole to 190'.
Ran 4 joints of 8-5/8" O.D., 20#, H-40 line pipe threaded
8R ST&C new casing, set at 186' RKB and cemented with 135
sacks Class "A", 2% CaCl. P.O.B. 6:30 a.m. Good cement
to surface. Waiting on cement.

9-21-73

Depth 2045'.

Laying down drill collars to finish hole. Deviation 1/2°
at 1493'. Bit #3 made 506' in 8-1/4 hrs (out at 1493').
Bit #4 made 515' in 6 3/4 hrs (out at 2045'). Vis 55,
Mud Wt 9.4#, WL 10. 7 1/2 hrs drilling - 1 1/4 hrs mix
mud - 6 1/2 hrs trip - 1/4 hr repair - 1/2 hr rig service -
8 hrs logging. Ran Welex I.E.S. and Density log.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Original signed by T. A. Dugan TITLE Engineer DATE 9-21-73
Thomas A. Dugan

APPROVED BY Original Signed by A. R. Kendrick TITLE PETROLEUM ENGINEER DIST. NO. 3 DATE SEP 25 1973
A. R. Kendrick

CONDITIONS OF APPROVAL, IF ANY: