

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other Instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SF 078316

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Tenneco Oil Company	8. FARM OR LEASE NAME Florance
3. ADDRESS OF OPERATOR 1860 Lincoln St., Suite 1200, Denver, Colorado 80203	9. WELL NO. #47A
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1505' FSL and 1820' FEL	10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 5, T30N, R9W
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6295' GL	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☒

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5/22 - 6/22/76 Waiting on Completion Unit.
6/23 - 6/24/76 MIRUCU, installed BOPs, and RIH w/2 3/8" tbg. Tagged PBTD @ 5503'. Tested 7" csg. and 4 1/2" liner to 3000 psi. OK. Perf'd 14 holes from 5433' - 5175'. Acidized w/600 gallons 15% HCL. Frac'd w/62,222 gallons water and 70,000 #s 20/40 sand.
6/25 - 6/28/76 Perf'd 12 holes from 4854' - 4653'. Acidized w/500 gallons 15% HCL. Frac'd w/94,000 gallons water and 60,000 #s 20/40 sand. Cleaned out to 5514'. Installed tree and began flowing well to clean up.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Div. Production Manager

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side