

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form 100-10-1
Budget Bureau No. 42 11121
5. LEASE DESIGNATION AND SERIAL NO.
SF-079511-A

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Tenneco Oil Company		8. FARM OR LEASE NAME Florance	
3. ADDRESS OF OPERATOR 1360 Lincoln St., Suite 1200, Denver, Colo. 80295		9. WELL NO. 11A	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface		10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde	
1460' FSL and 1490' FEL, Unit K		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 30, T30N, R8W	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GL, etc.) 5817' GL	12. COUNTY OR PARISH San Juan	13. STATE New Mexico

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	<input type="checkbox"/>	PULL OR ALTER CASING	<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>	MULTIPLE COMPLETE	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>	ABANDON*	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>	CHANGE PLANS	<input type="checkbox"/>
(Other)			


SUBSEQUENT REPORT OF:

WATER SHUT-OFF	<input checked="" type="checkbox"/>	REPAIRING WELL	<input type="checkbox"/>
FRACTURE TREATMENT	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
SHOOTING OR ACIDIZING	<input type="checkbox"/>	ABANDONMENT*	<input type="checkbox"/>
(Other)			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

6/10 - 6/13/77 Drilled 8-3/4" hole to 2,800'. Set and cemented 67 jts. of 7" casing at 2799' with 420 sacks of cement. Circulated and waited on cement. Drilled 6-1/8" hole to 4950'. Set and cemented 54 jts. of 4-1/2" casing liner from 2614' - 4950' with 240 sacks of cement. Circulated and waited on cement. Present status = Waiting on completion unit.



RECEIVED

JUN 20 1977

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

18. I hereby certify that the foregoing is true and correct

SIGNED D. D. Myers

TITLE Div. Production Manager

DATE 6-15-77

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side