

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved
Budget Bureau No. 42-1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078231

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME Cox Canyon Unit
2. NAME OF OPERATOR Northwest Pipeline Corporation	8. FARM OR LEASE NAME Cox Canyon Unit
3. ADDRESS OF OPERATOR P.O. Box 90 - Farmington, New Mexico 87401	9. WELL NO. Com. #19
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1125' FNL & 1450' FWL	10. FIELD AND POOL, OR WILDCAT Blanco Pictured Cliffs
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 28, R32N, T11W
14. PERMIT NO.	12. COUNTY OR PARISH San Juan
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6372' GR	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

"Summary"

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-12-77 Spud 12 1/4" hole. Drilled to 136' KB. Ran 8 5/8" csg. set at 136' KB. Cemented with 85 sks. Class "B" with 1/4# of flocele/sk. Wait until MOL with rotary rig.

7-19 to 7-22 Drilled to 3204, 6 3/4" hole, with mud.

7-23-77 Ran I-ES & Density logs.

7-24-77 Ran 2 7/8" csg. set at 3200'. Cemented with 120 sks. Class "B" 65/35 poz with 12% gel and 12 1/2 lbs. fine gilsonite per sack followed by 50 sks. Class "B". Top of cement at 1625' by temp. survey.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. P. Slattery

TITLE

Drilling Engineer

DATE

Aug. 1, 1977

(This space for Federal or State office use)

RS/ch

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

AUG 3 1977