

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-078510

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

-

7. UNIT AGREEMENT NAME

-

8. FARM OR LEASE NAME

Blanco

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Blanco-Mesaverde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 5-31N-8W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☐ WELL GAS ☒ WELL OTHER ☐

2. NAME OF OPERATOR  
Atlantic Richfield Company

3. ADDRESS OF OPERATOR  
501 Lincoln Tower Bldg., 1860 Lincoln St., Denver, Colo. 80295

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
1650' FNL & 1650' FEL Section 5 (SW NE) (Unit G)  
API #30-045-23214

14. PERMIT NO.  
Mr. McGrath - 9/28/78.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
6579' GR

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) N.O. Cmt'g 7" Csg &amp; Liner

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

11-6-78,  
Ran 93 jts 7" 20# K-55 ST&C R-3 C1 "A" casing (3834') set at 3825' KB. Cemented with 125 sx C1 "B" 2% gel 10# gilsonite/sack, 3/4% CFR-2 followed by 150 sx C1 "B" 2% CaCl, 3/4% CFR-2, displaced w/ 155 BW. Did not bump plug. SD @ 6:00 pm, 11/6/78. Float held OK. Recip. pipe 10', good returns throughout job. Press. tested BOP to 1000# f/30 min. Held OK. Tagged cement @ 3768'. Commenced drlg. ahead.

Drilled to 6050' T.D. @ 10:45 am, 11/9/78. Ran 4-1/2" liner (2362'), landed at 6050', top of liner hanger at 3678'. Pmpd in 20 bbls gel water & 125 sx C1 "B" plus 4% gel 10# gilsonite/sack, 3/4% CFR-2. P.D. at 3:30 am, 11/10/78. Floats OK. Released drlg rig @ 10:30 am, 11/10/78.

11/11/78	Prep to clean location when weather permits.	Waiting on Completion.
11/12/78	" " " "	" " "
11/13/78	" " " "	" " "
11/14/78	" " " "	" " "

18. I hereby certify that the foregoing is true and correct

SIGNED

*B. F. Still*

TITLE

Operations Info. Ass't.

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE