

OIL CONSERVATION DIVISION

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator MERIDIAN OIL INC. Lease SANCHEZ Well No. 003E  
Location of Well: Unit J Sect. 34 Twp. 030N Rge. 010W County SAN JUAN

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	<del>DAROTA</del> <u>MESA VERDE</u>	GAS	FLOW	TUBING
Lower Completion	<u>MESA VERDE</u> <u>DAROTA</u>	GAS	FLOW	<del>TUBING</del> <u>CASING</u> <u>6</u>

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	<u>5-22-96 10AM</u>	<u>5 DAYS</u>	<u>TUBING 640</u>	<input checked="" type="checkbox"/>
Lower Completion	<u>5-23-96 10AM</u>	<u>3 DAYS</u>	<u>TUBING 490</u> <u>CASING 675</u>	

FLOW TEST NO. 1

Commenced at (hour, date)*		PRESSURE		PROD. ZONE	REMARKS
TIME (hour, date)	LAPSED TIME SINCE*	Upper Completion	Lower Completion	TEMP	
<u>5-27-96 10:15 AM</u>	<u>72 HR</u>	<u>55 CASING 630</u>	<u>TUBING 675</u>		<u>Open For Flow</u>
<u>5-28-96</u>	<u>96 HR</u>	<u>55 CASING 640</u>	<u>TUBING 675</u>		<u>mv producing out of casing</u>
<u>5-29-96</u>	<u>120 HR</u>	<u>55 CASING 640</u>	<u>TUBING 675</u>		

Production rate during test

Oil: BOBPD based on Bbls. per hour Hours Grav. GOR  
Gas: MCFPD; Tested from (Orifice or Meter)

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

RECEIVED  
SEP - 6 1996

OIL CON. DIV.

# NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

## FLOW TEST NO. 2

Commenced at (hour, date)**		PRESSURE		Zone producing (Upper or Lower):	
TIME	LAPSED TIME			PROD. ZONE	
(hour, date)	SINCE**	Upper Completion	Lower Completion	TEMP.	REMARKS

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved Sept 11 19 96 Operator Burlington Resources, Inc  
 New Mexico Oil Conservation Division By Delores Diaz  
 By Conest Carlson Title Operation Associate  
 Title Deputy Oil & Gas Inspector Date 9-6-96

### NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be conducted on all multiple completions within seven days following recompletion and/or chemical or frac-ture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that shut-in not remain shut-in more than seven days.
4. For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1.
7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen minute intervals during the first hour thereof, and at hourly intervals thereafter, including last pressure measurement immediately prior to the flow period, at least one time during each flow period (approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
8. 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and reported with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
9. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Area District Office of the New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test form Revised 10/01/78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).