

12/5/81	670	Day-1, Ftg-670. Drlg. RU. SPUD @ 10:00 am 12/4/81. Drld to 631' & POH. Left 3 cones in hole. WO magnet. Ran 10 3/4 Magnet-2 runs rec 3 pieces cones & several bearings. Ran bit #2. Rmd 80' to bttm. Elev 5809' GL & 5821'RKB.
12/6/81	1040	Day-2, Ftg-370. Drlg. Wtr & Bennex Fin. drlg 12 1/4" hole to 701', core 1/2 hr & TOH. Ran 16 jts, 8 5/8", 24#, J-55 csg w/turned down collars (707.18). Landed csg @ 701' w/GS on bttm & FC one jt above. Used 3 centralizers @ 690', 611' & @ 524'. Cmt'd using 10 bbls H ₂ O ahead followed by 500 sx Class "B" cmt w/2% CaCl ₂ & 1/4#/sx Flocele. Good cmt returns to surf (±100 sx). WOC 5 hrs then cut off scg & welded on csg head. Floats held OK on cmt job. NJ. BOP's & tstd stack to 1500 psi-OK. Drlg new frm @ 2:00 am 12/6/81.
12/7/81	2500	Day-3, Ftg-1460. Drlg in sd & sh w/wtr & Benex Drlg ahead. 1 1/2° @ 1250', 1° @ 1700', 1° @ 2250'
12/8/81	3345	Day-4, Ftg-845. Drlg w/wtr & benex. Drlg ahead. 1-1/4° @ 2745', 1/2° @ 2995'.
12/9/81	3860.	Day-5, Ftg-515. Drlg w/wtr & benex. Drlg ahead. 1° @ 3463', 3/4° @ 3756'.
12/10/81	4790	Day-6, Ftg-930. Drlg w/wtr & benex. Drlg ahead. 1° @ 4337'.
12/11/81	5335	Day-7, Ftg-475. Wshg to btm w/new bit. Mud: 9.1#, vis 35, WL 16. Drlg ahead. Mudded up @ 5050'. 1° @ 4834', 3/4° @ 5335'.
12/12/81	5882	Day-8, Ftg-547. Drlg. Mud: 9.1#, vis 36, WL 7.5. Drlg ahead. 3/4° @ 5835'.
12/13/81	6510	Day-9, Ftg-628. Drlg. Mud: 9.1#, vis 38, WL 4. Drlg ahead. 1° @ 6353'.
12/14/81	6672	Day-10, Ftg-162. Drlg. Mud: 9.1#, vis 38, WL 9. POH @ 6537' f/new B#8. Strapped out SLM & 2' corr. RIH w/B#8. Drld ahead to 6595'. Trip f/B#9. Drlg ahead. 2° @ 6537'.
12/15/81	6775	Day-11, Ftg-103. Logging. Mud: 9.0#, vis 52, WL 9.0. Drld to 6690'. POH to chk f/hole in DP. (Std pipe press dropped to 1000#, normally 1800#). Found hole wshd out in bit shank weld. LD wshd out jk sub. TIH w/B#10. Drld to 6775'. Circ & cond mud. Made 10 std sht trip. Circ. POH f/D-A logs. Logging. 1-1/2° @ 6775'.
12/16/81	6775	Day-12. ID - Cmtg 2nd stage. Mud: 9.1#, vis 54, WL 8. Logged as foll: DIL-SP-GR, FDC/CNL-CAL run f/TD to surf csg. Ran 4-1/2", 10.5#, K-55, ST&C as foll: GS set @ 6775', FC set @ 6730', DV stage tool @ 2067', cntrlzrs @ 6729', 6685', 6597', 6511', 6424', 6336', 6247', 2707' & 2627' (total of 9 cntrlzrs). Cmtd string as foll: Begin pmp @ 11:30 pm w/10 bbls of wtr flush. 1st stage lead slurry - 700 sx Hal light w/10#/sx Gilsonite - pale., 150 sx Cl "B" w/ 3/4% CFR-2. 1st stage PD @ 1:00 am. Displ w/fresh wtr drop bomb & opn stg tool @ 1:20 am. Circ drlg mud. 4-1/4 hrs WOC. 5:15 am pmp 10 bbls fresh wtr flush & 2nd stage; 350 sx 50/50 Pozmix w/4% gel. PD @ 6:00 am. Displ'd w/fresh wtr.