

NO. OF COPIES RECEIVED		
DISTRIBUTION		
INITIALS		
FILE		
S.G.S.		
AND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-7-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

9. Well No.
7-A

10. Field and Pool, or Wildcat
Blanco

12. County
San Juan

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CLEAN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL GAS WELL OTHER-

Name of Operator
C. & E. Operators, Inc.

Address of Operator
Suite 1100, Two Energy Square, Dallas, Texas 75206

Location of Well
UNIT LETTER E 1770 FEET FROM THE North LINE AND 1180 FEET FROM THE West LINE, SECTION 7 TOWNSHIP 30N RANGE 11W NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
5701' GL & 5713' KB


Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPHS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
NULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Set 20' of 13-3/8" 48# Conductor pipe from ground level through boulder by Corrosion Control in May, 1982. Not cemented.

June 25, 1982 Move in Young Drlg. Rig #2. Rig up & start drilling @ 3:30 PM. Drilled 12 1/4" hole to 272'. Ran 6jts. 9-5/8" 36# J SS CL. A Casing. Tally 259.12' & set @ 271' KBM. Cemented by WOODCO with 140 sx CL.B, 3% CaCL. & 1/4#/sx. cello flakes. Displace plug to 242'. Complete @ 10:00 PM 6/25/82. WOC-16hrs. Pressure test BOP's and bleed off manifold to 600 psi. for 30 min. after 14 hrs. Drilling 8-3/4" hole with light gel chemical mud @2605.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Consultant
 SIGNED: John M. Heller TITLE: Field Agent DATE: 6/28/82

APPROVED BY: Original Signed by FRANK T. CHAVEZ TITLE: SUPERVISOR DISTRICT # 3 DATE: JUN. 29 1982

CONDITIONS OF APPROVAL, IF ANY: