

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well gas well other

2. NAME OF OPERATOR
DUGAN PRODUCTION CORP.

3. ADDRESS OF OPERATOR
P O Box 208, Farmington, NM 87499

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1120' FNL - 1850' FEL
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:
TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
PULL OR ALTER CASING
MULTIPLE COMPLETE
CHANGE ZONES
ABANDON*
(other)

SUBSEQUENT REPORT OF:

RECEIVED

NOV 09 1983

Surface casing and cement

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

See reverse for report of operations, surface casing and cement.

RECEIVED

NOV 18 1983

CON. DIV.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Jim Jacobs TITLE Geologist DATE 11-7-83
(This space for Federal or State office use)


APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

NOV 16 1983

FARMINGTON RESOURCE AREA

BY smm



dugan production corp.

DUGAN PRODUCTION CORP.
Riviera #1
1120' FNL - 1850' FEL
Sec. 18 T30N R14W
San Juan County, NM

MORNING REPORT

- 11-1-83 MI & RU Morrow Drilling Co. rig. Spudded 12-1/4" hole at 3:30 p.m. 10-31-83. Drilled to 22' with water. Shut down over night. DAYLIGHT OPERATION.
- 11-2-83 Drilling 12-1/4" hole with water at 105' (Daylight operation - shut down overnight)
- 11-3-83 Drilled 5' to 110'. Released Morrow rig and moved. Waiting on Four Corners Drilling Co. rig.
- 11-4-83 Moving in Four Corners Drilling Co. - Rig #12.
- 11-5-83 220' - W.O.C.
Moved in and rigged up Four Corners Rig #12. Resumed drilling 12 1/4" hole with spud mud. Ran 5 jts. 8-5/8", 24#, J-55, (202.20 w/ threads). Cemented at 212' with 135 sx class "B" with 2% CaCl₂. Cement in place at 7:45 p.m., 11-4-83. Had cement returns to bottom of cellar. (Total cement slurry 159 cf) 1/4° at 100', 1° at 220'.
- 1/4 hr - trip
2-1/2 hrs- drilling
3 hrs- drilling rat & mouse hole
6-3/4 hrs- move in and rig up
1/2 hr - run casing
1/2 hr - cement
10-1/2 hr - W.O.C.