Form 3160-5 (June 1990)

1. Type

2. Name

3. Addi

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

DIT. 3

FORM APPROVED Budget Bureau No. 1004-0135 Expires: March 31, 1993

Change of Plans **New Construction** Non-Routine Fracturing Water Shut-Off Conversion to Injection Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill or to deepen or reentry to a different reservoir. Use "APPLICATION FOR PERMIT - " for such proposals	5. Lease Designation and Serial No. SF - 081239 6. If Indian, Allottee or Tribe Name :	
i.i.	7, If Unit or CA, Agreement Designation	
ripe of Well Oil Well Gas Well Other Attention:	8. Well Name and No. L.C. KELLY 6A	
AMOCO PRODUCTION COMPANY Nancy I. Whitaker	9. API Well No.	
P.O. BOX 800 DENVER, COLORADO 80201 303-830-5039	3(104526120 10. Field and Pool, or Exploratory Area	
cation of Well (Footage, Sec., T., R., M., or Survey Description)	BLANCO MESAVERDE	
1070 FNL 990 FWL Sec. 11 T 30N R 12W UNIT D	11. County or Parish, State San Juan New Mexico	
CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REI	PORT, OR OTHER DATA	
TYPE OF SUBMISSION TYPE OF ACTION		
D) B(C) E I W E A A		

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work . If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

MIRUSU 2/7/97

TIH AND TAG BOTTOM @ 4753'. TOH WITH TBG. TIH W/ SCRAPPER & BIT. TRIED TO CLEAN OUT SCALE WITH B/S. WOULD NOT MAKE HOLE. SPOTTED 12 BBLS OF 15% HCL AND 16 BBLS OF FRESH WATER. TOH W/BIT & SCRAPPER. RAN SCRAPER THROUGH SEVERAL TIMES.

TIH SET PKR AT 4385'. SWABBED WELL 14 HRS. RELEASED PKR & TOH . PKR GOT STUCK. TIH W/ OVERSHOT, IMPRESSION BLOCK. TIH W/SPEAR AND GOT FISH, TOH WITH PKR AND TAIL PIPE. TIH TO SET PKR AT 4010'. PRESSURE TESTED CST TO 1000 PSI FOR 30 MIN. HELD OKAY. TIH WITH CIBP @ 4360.

CEMENT 4085 - 4316 W/ 100 SXS CLASS B CEMENT. C/O WELL 3535 TO 3780. TOH W/TBG. DRILL CEMENT FROM 3780' TO 4360. PRESSURE TESTED CLIFFHOUSE & MENEFEE SQUEEZE TO 200 PSI FOR 30 MIN. HELD OKAY. DRILL OUT CIBP AND TIH TO PBTD AND CIR HOLE WITH AIR FOR 3 HRS. TOH W/ D.C.'S & MILL. TIH W/TBG TO SWAB WELL. SWABBED WELL 5 HRS MADE 3 RUNS, WELL KICKED OFF. TOH W/2 3/8" TBG AND TIH W/ 2 1/16" TBG. LANDED TBG. AT 4596'

RDSUMO 2/24/97

Signed Manage Manage Signed Si	Title	Staff Assistant	Date:	03-26-1997
Approved by	Title	ACCEPTED FOR RECORD		
Conditions of approval, if any:		APR 0 1 1997		

representations as to any matter within its jurisdiction