

F 160-5
(N ember 1983)
(Formerly 9-331)

5 BLM 1 File
UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-10561

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Atlantis

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Wildcat Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 3, T. 14N, R. 14W, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, TO, OR, etc.)

5641' GL

12. COUNTY OR PARISH

San Juan

13. STATE

NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other) T.D., 4 1/2" casing & cement

(Other)

NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

T.D. 1300' reached on 7-23-90. Conditioned hole. T.O.H. and ran C.D.L. log by Halliburton Logging Services. T.I.H. with drill pipe. Circulate hole 1 hour. Laid down drill pipe and collars. Rigged up and ran 30 its. 4-1/2", 10.5#, J-55, 8 Rd, ST&C casing (T.E. 1298.99') set @ 1299' G.L. Cemented with 95 sacks class "B" - 2% Lodense with 1/4# celloflake per sack followed by 100 sacks class "B" neat with 1/4# of celloflake per sack (total cement slurry 310 cu.ft.). Reciprocated casing OK while cementing. Full mud returns while cementing. Maximum cementing pressure 700 psi. Bumped plug with 1000 psi. P.O.B. at 8:00 P.M. 7-23-90. Circulated 15 bbls cement to surface.

RECEIVED
AUG 20 1990
OIL CON. DIV.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Geologist

ACCEPTED FOR RECORD

This space for Federal or State office use

APPROVED BY

TITLE

CONDITIONS OF APPROVAL IF ANY:

AUG 13 1990

DATE

FARMINGTON RESOURCE AREA

BY

*See instructions on Reverse Side