

Drilling Report

Northeast Blanco Unit Pump Mesa SWD #1 - Water Disposal Well

LOCATION: 990' FSL, 1600' FWL
Section 36, T31N, R8W
San Juan County, New Mexico

7-24-90 Washing over 4-1/2" drill pipe at 5515'.

TIH with 8-1/8" wash pipe and new mill shoe. Broke circulation with 300 Bbls water. Wash over 4-1/2" drill pipe 5482-5513'. Losing approximately 65-70 Bbls per hour to formation.

Mix and pump 50 Bbls 70 sec viscosity gel sweep. Circulate and clean hole. POOH. Pick up new mill shoe and TIH. Wash from 5483-5515' (5.5 hours). (RS/MD)

Estimated daily cost: \$ 10,300
Estimated cumulative cost: \$773,088

1950