

Submit 3 copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

District I

P.O. Box 1980, Hobbs, NM 88240

District II

P.O.Box Drawer DD, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

Well API No. 30-045-27705
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6.State Oil & Gas LeaseNo.
7. Lease Name or Unit Agreement Name Northeast Blanco Unit
8. Well No. NEBU #489
9. Pool name or Wildcat: Basin Fruitland Coal

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR, USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)			
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other			
2. Name of Operator Devon Energy Corporation			
3. Address of Operator 3300 N. Butler Ave, Suite 211, Farmington, New Mexico 87401			
4. Well Location Unit Letter L: 2330 Feet From The FSL Line and 1240 Feet From The FWL Line Section 12 Township 31W Range 7W NMPM San Juan County			
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 6525GL			


11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG & ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG & ABANDON <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>		CASING TEST & CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER CBM Re-Cavitation <input checked="" type="checkbox"/>	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) See Rule 1103.

Re-cavitation operations commenced on 1/14/99 and ended on 2/12/99. The 5 1/2" uncemented, pre-perforated liner was installed. Top of liner hanger at 3085'. Bottom of liner bit shoe at 3457'.
2 3/8", 4.7#Ft, J-55 tubing set at 3426'.

RECEIVED
JUN 10 1999
OIL CON. DIV.
DIST. 3

I herby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE 	TITLE Production Engineer	DATE 6-9-99
TYPE OR PRINT NAME James K. Abbey	TELEPHONE NO.	
(This space for State Use)		
APPROVED BY ORIGINAL SIGNED BY CHARLIE T. PETERSON	TITLE DEPUTY OIL & GAS INSPECTOR, DIST. #3	DATE JUN 10 1999
CONDITIONS OF APPROVAL IF ANY:		