

(Cont'd)

9-20-90 Ran 98 jts 2-7/8" 6.5# J-55 FBNAU USS tubing, set at 3104.15' with F nipple at 3072.80'.

9-21-90 7" casing at 2940'; 5-1/2" liner 2836-3124'; 2-7/8" tubing at 3104'; N nipple at 3073'.

Rig released.

Pick up donut and land 2-7/8" tubing.

Nipple down BOP stack, nipple up tree. Drop ball and pump off mill-check with 1500 psi.

Flow well up tubing through 3/4" choke. Water black at first, then clear, then muddy. Casing pressure 1300 psi. Equalize casing and tubing, flow up tubing, unload some gas and muddy water. Shut in tubing.

Release rig at 2:00 p.m., 9-20-90.

Prior pitot gauge 10362 MCFD. 541 BPD water.