

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

## OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO.  
30-045-29665

Indicate Type of Lease

STATE ☐

FEE ☒

State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

Type of Well:

OIL  
WELL ☐

GAS

WELL ☒

OTHER ☐

**RECEIVED**  
DEC - 2 1998

Name of Operator  
Crps Timber Operating Company

Well No.  
2

Address of Operator  
6001 Highway 64, Farmington, NM 87401

Lease Name or Unit Agreement Name  
McCoy Gas Com D

Well Location  
Unit Letter A : 920 Feet From The North Line and 805 Feet From The East Line

**OIL CON. DIV.**  
DIST. 3

28 Section 30 32N Township 12W Range NMPM San Juan County

Elevation (Show whether DF, RKB, RT, GR, etc.)  
GR 5456'

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ANBANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Spud and running 7" surface casing ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MI & RU rotary. Spudded 6-1/4" hole @ 12:01 p.m. (MST), 11/21/98. Reamed 22' and POH & RIH w/8-3/4" bit. Drilled to 204', ran 7", 23#, J-55, STC casing and set @ 171'. Cemented w/110 sx Cl B cement w/2% CaCl & 1/4#/sx Flocele. Displaced w/5.75 bbls fresh water. Plug down @ 11:45 a.m., 11/29/98 w/800 psig. Cement did not circulate. Notified NMOCD (Danny Villanueva) and prepared for top job. Ran 1" tubing down annulus & tagged TOC @ 20'. Pumped 70 sx Cl B cement w/2% CaCl & 1/4#/sx Flocele. TOC in cellar. Finished top job @ 3:30 p.m., 11/29/98. WOC 12 hrs. Installed BOP & tested casing to 1000 psig for 15 min, held OK. Drilled cement and shoe. Prep to drill ahead w/6-1/4" bit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Bobby L. Smith TITLE Drilling/Operations Manager DATE 11-30-98

TYPE OR PRINT NAME Bobby L. Smith TELEPHONE NO. 915/682-8873

(This space for State Use)

ORIGINAL SIGNED BY E. VILLANUEVA

DEPUTY OIL & GAS INSPECTOR, DIST. #3

DEC 2 1998

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: