

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

OIL CONSERVATION DIVISION

DISTRICT I

P.O. Box 1980, Hobbs NM 88241-1980

DISTRICT II

P.O. Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

2040 Pacheco St.

Santa Fe, NM 87505

WELL API NO.
30-045-29705

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. Name of Operator
Cross Timbers Operating Company

3. Address of Operator 2700 Farmington Avenue,
Bldg K, Suite 1, Farmington, NM 87401 (505)324-1090

4. Well Location
Unit Letter G 2045 Feet From The N Line and 1685 Feet From The E Line

Section 31 Township 30N Range 12W NMPM San Juan County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
GR 5464'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Running & cementing 4-1/2" casing ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 6-1/4" hole to 1,634'. Ran new 4-1/2", 10.5#, J-55, STC casing & set @ 1633'. RU BJ Services & cemented casing w/100 sx 35/65 Poz B cement containing 6% gel, 5#/sx Gilsonite, 1/4#/sx celloflake (12.4 ppg, 1.93 cuft/sx), followed w/100 sx C1 B cement containing 5#/sx gilsonite, 1/4#/sx celloflake (15.6 ppg, 1.19 cuft/sx). Total cement volume 311 cuft. Displaced cement w/24.5 bbls FW. Plug down @ 12:45 pm, 06/05/99. Bumped plug to 535 psig, 135 psig over final displacement pressure. Float held OK. Circulated 17 sx cement to surface. ND BOP. Set slips. Released rig @ 3:00 p.m., 6/05/99. WOC.

Administrative Order NSL-4256, approved 4/14/99.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Bobby L. Smith TITLE Drilling/Operations Manager DATE 6/08/99

TYPE OR PRINT NAME Bobby L. Smith TELEPHONE NO. 915/682-8873

(This space for State Use)

ORIGINAL SIGNED BY CHARLIE T. PERFIN

DEPUTY OIL & GAS INSPECTOR, DIST. 43

JUN 10 1999

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: