

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs NM 88241-1980

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO. 30-045-30273
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. NM B-1130-15, E-7123-6, B-10796-7
7. Lease Name or Unit Agreement Name Aztec Com 4
8. Well No. 1E
9. Pool name or Wildcat Basin Dakota / Blanco Mesaverde

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER AMENDED	
2. Name of Operator Cross Timbers Operating Company	
3. Address of Operator 2700 Farmington Ave., Bldg. K. Ste 1 Farmington, NM 87401	
4. Well Location Unit Letter <u>M</u> : <u>1,050</u> Feet From The <u>South</u> Line and <u>870</u> Feet From The <u>West</u> Line Section <u>16</u> Township <u>30N</u> Range <u>11W</u> NMPM San Juan County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) <u>5,667' GL</u> <u>5,679' RKB</u>	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Drill out DV tool & press test prod csg ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

01/13/01 to 01/17/01: Move in completion rig. Installed BOP. Drilled out cement & DV tool at 3,476' WLM. Drilled out cement to 6,906' PBTD. Pressure tested 4-1/2" production casing to 2,500 psig for 30 minutes. Held OK.

* * AMENDED LEASE TYPE & LEASE NUMBERS* *

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ray Martin TITLE Operations Engineer DATE 01/29/01

TYPE OR PRINT NAME Ray Martin TELEPHONE NO. 324-1090

(This space for State Use)

APPROVED BY ORIGINAL SIGNED BY CHARLES T. PERDUE TITLE DEPUTY OIL & GAS INSPECTOR DIST. 4 DATE JAN 31 2001

CONDITIONS OF APPROVAL, IF ANY: