Land Office

(Feb. 1951)					
i					
		ļ			

Flores 6-991 o

## (SUBMIT IN TRIPLICATE)

## UNITED STATES Unit No. 079043 Unit No. 079043

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

Unit Agreement to 1, 300, 929

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	s	UBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	s	UBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		UBSEQUENT REPORT OF ALTERING CASING	4.
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	s	UBSEQUENT REPORT OF THE MAN REPAIR	Ķ.,
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	s	UBSEQUENT REPORT OF ABANDONMENT	١
NOTICE OF INTENTION TO PULL OR ALTER CASING	_   s	UPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	-	<del>`</del>	
	.    <u>.</u> _		.

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA

MORTOALE			Cetober 1	, 19. <b>58</b>
Well No. 20-28 is locat	ed <b>1199</b> ft. f	$rom_{-}$ $\begin{bmatrix} N \\ I \end{bmatrix}$ line $:$	and 650 ft. from E	line of sec. 28
HE/4 Section 28	31.H	74	<b>EXPM</b>	/ Carrier
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)	1
Blanco Mesaverde	Sen Jui	<b></b>	New 1	extentions
(Field)	(Cot	inty or Subdivision)	(State of	Territory)
The elevation of the derrick	floor above sea	level is 6401	ft.	OIL CON. COM.
	DE'	TAILS OF W		

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Original TD 5695'. Worked stuck tubing 9/3 & 4/58 and on 9/4/58, out tubing off at 5344'. Set easent plug with 200 sacks regular cement and repaired hole in 7° easing at 1550' with 100 sacks regular cement to 2000 PSI. Tested easing with 1200 PSI for 15 minutes. Held OK. Brilled cement to 5281' and on 9/9/58, set HOMOO retrievable whipstock and drilled to new TD of 5700'. On 9/12/58, ran 16 Jts 5% 15.50% J55 easing as liner - 688' set at 5675' and bung at 4387' with Beach-Ross plain hanger. Cemented with 150 sacks 4% gel cement with 1/8 lb flocele per sack. Tested easing with 1500 PSI for 10 minutes. Held OK. Cement plug back depth: 5660'.

I understand th	nat this plan of work must receive approval in writing		Survey before operations	may be commenced.	
Company	Maskwood & Michels Company	• 			
Address	P.O. Bex 1237				
Address	Darango, Colerade	By	Original Signed No Dellasso Loos	Delasso Loos	
			Field Superintendent		
				GPO 918507	