

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

June 19, 1956 (Date) Durango, Colorado (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Blackwood & Nichols Company (Company or Operator) Northeast Blanco Unit (E-292-9) (Lease)

George Noland Drilling Company, Inc. (Contractor), Well No. 47-32 in the NE 1/4 SW 1/4 of Sec. 32

T. 31N, R. 7W, NMPM, Blanco Mesaverde Pool, San Juan County.

The Dates of this work were as follows: May 8 - 29, 1956

Notice of intention to do the work (was) ~~REC'D~~ submitted on Form C-102 on May 4, 1956 (Cross out incorrect words)

and approval of the proposed plan (was) ~~REC'D~~ obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Spudded at 5:30 PM on 5-8-56.

On 5-9-56, ran 6 jts 10-3/4" 32.75# H40 casing - 164' set at 179'. Cemented with 200 sacks regular cement. Cement circulated. Tested casing with 800 PSI for 30 minutes. Held OK.

On 5-23-56, ran 110 jts 7-5/8" 26.40# J55 casing - 3521' set at 3537'. Cemented with 225 sacks 1:1 mixture of cement & poxmix with 4% gel & 1/4 flocele per sack. Tested casing with 1000 PSI for 15 minutes. Held OK. Drilled with gas from 7-5/8" casing point.

On 5-29-56, ran 178 jts 5-1/2" 15.50# J55 casing - 5738' set at 5750'. Cemented with 175 sacks 4% gel. Tested casing with 1000 PSI for 30 minutes. Held OK. Cement plug set at 5739'. Top of cement at 4315', by temperature survey.

Witnessed by DeLasso Loos (Name) Blackwood & Nichols Company (Company) Oil Conservation Commission (Title) DIST. 3

Approved: OIL CONSERVATION COMMISSION

(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Named DeLasso Loos (Name) DeLasso Loos

Position Field Superintendent

Representing Blackwood & Nichols Company

Address P. O. Box 1237, Durango, Colorado

PETROLEUM ENGINEER DIST. NO. 3 JUN 20 1956 (Title) (Date)

OIL CONSERVATION COMMISSION		
AZTEC DISTRICT OFFICE		
No. Copies Received <u>3</u>		
DISTRIBUTION		
	NO FURNISHED	
Operator	<u>1</u>	
Santa Fe	<u>1</u>	
Proration Office		
State Land Office		
U. S. G. S.		
Transporter		
File	<u>1</u>	<input checked="" type="checkbox"/>