



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. SF 078464  
Unit W/2 Sec. 25, T-31N,  
R-13W, N.M.P.M. San Juan  
Cty., New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 20, 1962

Well No. 1-25/ <sup>Federal</sup> is located 1600 ft. from N line and 1740 ft. from E line of sec. 25  
NE/4 SW/4 Sec. 25 31-N 13-W N.M.P.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Basin Dakota San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5884 ft.

### DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Spudded 12-1/4" surface hole 9:15 P.M. 11/17/62. Drilled to T.D. of 289 ft.
2. Ran 9 jts. 8-5/8", 24.0#, J-55 surface casing. Landed at 289 ft. R.K.B.  
Cemented w/160 sacks regular cement with 2% Calcium chloride. Plug down  
7:00 A.M. 11/18/62.
3. Pressure test surface casing to 800 psi for 30 minutes. Test O.K..
4. Drilled ahead w/7-7/8" hole with mud.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SOUTHERN UNION PRODUCTION COMPANY

Address Box 808

Farmington, New Mexico

By Gilbert D. Noland, Jr.  
Title Drilling Superintendent