Ute-Indian

| (April 1952) | | | |
|--------------|-------|--|---|
| | | | |
| | | | |
| | | | |
| | ! | | 0 |

(SUBMIT IN TRIPLICATE)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

| Allottee | | | 3 |
|------------|-----|----------------|-------|
| | | - - | - |
| Indian Age | ncy | | - |

SUNDRY NOTICES AND REPORTS ON WELLS

| | NOTICE OF INTENTION TO TEST WATER SHUT-OFF | | SUBSEQUENT REPORT OF WATER SHUT-OFF | |
|--|--|--|-------------------------------------|--|
|--|--|--|-------------------------------------|--|

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA

| | | April 29, | , 19 <u>50</u> |
|------------------------------------|--|------------------------------------|----------------|
| Ute-Indian 1-D Well Nois loca | ted 660 ft. from ${S \atop S}$ line ar | and 760ft. from $\frac{E}{W}$ line | of sec. 24 |
| SE/SE, Section 24 | T-31-N, R-15-W (Range) | N.M.P.M. (Meridian) | |
| (% 800. and 800. No.) Verde-Gallup | San Juan | New Mexi | eo |
| (Field) | (County or Subdivision) | (State or Territo | ry) |

The elevation of the derrick floor above sea level is _5553.. ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Well was spudded April 17, 1958. Set 96' of 10 3/4" casing at 97' with 150 sacks cement. Tested for 30 minutes with 500# pressure, no leaks. Drilled cement plug April 23, 1958. Tested for 30 minutes with 500# pressure, no drop in pressure.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company

AZTEC OIL & GAS COMPANY

Address

P 0 Box 786

Farmington, New Mexico

By /s/ Joe C. Salmon

Title District Superinterielent

U. S. GOVERNMENT PRINTING OFFICE 16—84875-6