

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 37 07004  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

|  |  |
|--|--|
| NOTICE OF INTENTION TO DRILL _____                   | SUBSEQUENT REPORT OF WATER SHUT-OFF _____        |
| NOTICE OF INTENTION TO CHANGE PLANS _____            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____ |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____     | SUBSEQUENT REPORT OF ALTERING CASING _____       |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL _____ | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR _____ |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____        | SUBSEQUENT REPORT OF ABANDONMENT _____           |
| NOTICE OF INTENTION TO PULL OR ALTER CASING _____    | SUPPLEMENTARY WELL HISTORY _____ <b>X</b>        |
| NOTICE OF INTENTION TO ABANDON WELL _____            | <b>Subsequent Report of Setting Casing X</b>     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 2, 19 **57**


Government Section  
Well No. **1-24** is located **790** ft. from **[N]** line and **1690** ft. from **[E]** line of sec. **24**  
**34-24** (¼ Sec. and Sec. No.)  
**34N** (Twp.) **17E** (Range) **24N** (Meridian)  
**Alamosa Mesa Verde** (Field) **San Juan** (County or Subdivision) **New Mexico** (State or Territory)

The elevation of the derrick floor above sea level is **5217** ft. **43**

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Well was spudded at 3:30 P.M. 10/12/57 -- Surface casing: 2 3/4" ID 32' 5-40 set at 214' RL. Cemented with 225 sacks cement. Circulated cement to surface. Cemented at 10/12/57, 4 A.M. Production Casing: 7" OD 32' 3-35 SMC seamless casing to 4094' and cemented with 130 sacks cement with 61 gal. Float shoe and collar 1 joint stuck on bottom -- Contrainters 4079 - 4307; 4307 - 4343 - 4740. Lost 130-200 lbs. mud while running and cementing casing. Cemented 9 A.M., 10/27/57.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **COLORADO WESTERN EXPLORATION, INC.**

Address **313 U. S. National Bank Bldg.**

**Denver 2, Colorado**

By **[Signature]**  
**Harry A. Frankland, Jr.**  
Title **President**