

(SUBMIT IN TRIPLICATE)

Indian Agency Ute Mountain ✓

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee _____

Lease No. 14-20-604-82

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL _____	SUBSEQUENT REPORT OF WATER SHUT-OFF _____	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS _____	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____	SUBSEQUENT REPORT OF ALTERING CASING _____	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____	SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____	SUBSEQUENT REPORT OF ABANDONMENT _____	
NOTICE OF INTENTION TO PULL OR ALTER CASING _____	SUPPLEMENTARY WELL HISTORY _____	
NOTICE OF INTENTION TO ABANDON WELL _____		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 19, 19 58

Ute-Indian 1-K

Well No. 1 is located 1900 ft. from [N] line and 660 ft. from [E] line of sec. 20

34/36, Section 20 11-N 11-W N.M.P.M.

(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Verde-Gallup San Juan New Mexico


(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 9243 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD 2758. San Schlumberger. Set 2739' of 5 1/2" casing at 2751 with 90 sacks cement. Cemented through B V tool at 2036' with 90 sacks cement. Run Temperature Survey. Top Cement 1700'. Shotted hole dry. Tested for 2 hours with 500# pressure, pipe O.K.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company AMEC OIL & GAS COMPANY

Address P O Box 786

Farmington, New Mexico

By Joe C. Salmon
Joe C. Salmon
Title District Superintendent