


(SUBMIT IN TRIPLICATE)

Indian Agency NavajoUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYAllottee NoneLease No. None

1820' FRL & 2050' FRL

SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED
SEP 8 1961

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 6, 1961

* Navajo 17
Well No. 1 is located 1820 ft. from N line and 2050 ft. from E line of sec. 1
Sec. 1, T1N, R1W, S1E
(34 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Undesignated San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the surface above sea level is 4972 ft.RECEIVED
SEP 11 1961
OIL CON. COM
DIST. 3

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 8-24-61. Run and cemented 13-3/8", 425/lb, J-55, ST & C new casing in 17 1/2 hole at 110' with 375 cu. regular neat cement. Circulated 50 cu. cement to surface. Plug down @ 1:00 AM 8-24-61. After waiting on cement 8 hrs, cut off casing & nipples up BOP'S. After waiting on cement total 18 hrs, pressure tested 13-3/8" casing with 1000psi for 30 mins. OK & drilled out. Drilled 11" hole to 3812' & run GR-Sands (with integrator & caliper) & Ind-SB logs. Run & cemented 8-5/8" 240/lb & 320/lb, J-55, ST & C new casing @ 3810' with 425 cu. 86 gal followed by 150 cu regular neat. Plug down at 2:00 A.M. 9-5-61. After 8 hrs waiting on cement, cut off casing & nipples up BOP'S. After waiting on cement total 18 hrs. pressure tested 8-5/8" cas w/1000 psi for 30 mins. OK & drilled ahead. Now drig. @ 3875'.

* NOTE: Well name corrected to Navajo 17, No. 1. Notice of intention to drill, dated 7-28-61, indicated name as Navajo Navajo No. 1.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Standard Oil Co. of Texas, a Division of California Oil CompanyAddress Denver COMonahan, TexasBy J. L. EnglandTitle District Engineer

