

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

| | |
|--|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER | 6. SF-078115 |
| 2. NAME OF OPERATOR Aztec Oil and Gas | 7. UNIT AGREEMENT NAME |
| 3. ADDRESS OF OPERATOR Drawer 570, Farmington New Mexico | 8. FARM OR LEASE NAME Grenier |
| 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1470 FNL & 1690 FWL, Sec. 18, 31N-11W | 9. WELL NO. 15 |
| 14. PERMIT NO. | 10. FIELD AND POOL, OR WILDCAT Basin Dakota |
| 15. ELEVATIONS (Show whether DF, RT, OR, etc.) 6147 Gr | 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 18-31N-11W |
| | 12. COUNTY OR PARISH San Juan |
| | 13. STATE New Mexico |

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENTS

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2-17-69 Moved on location
2-18-69 Rigged up, pulled 1½" tubing. Rig up McCullough, set bridge plug @ 6785'. Ran casing inspection log from 6000 - 266'. Going in hole with packer to squeeze
2-19-69 Found hole at 4360. Pulled 3 stds. Set packer @ 4210'. Cemented with 200 sx class A with 2% CaCl₂ 12# gilsonite. Squeezed off with 2000#. Released packer
2-20-69 Drlg out 260' cement. Pressure test casing to 1500# ok.
2-21-69 Drilling out bridge plug. Cleaned out to TD 7390'
2-22-69 Ran 235 jts 1½" tubing landed 7230'. Rig down



18. I hereby certify that the foregoing is true and correct

SIGNED

(This space for Federal or State office use)

TITLE

District Superintendent DATE 2-27-69

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

MAR 1969

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.