


(SUBMIT IN TRIPLICATE)

Indian Agency Ute Mtn. Tribal

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee _____

Lease No. 11-20-60-122



Sec. 29 **SUNDRY NOTICES AND REPORTS ON WELLS**

RECEIVED

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 30, 1960

Ute Mtn. Tribal 2-29
Well No. 11 is located 2310 ft. from N line and 660 ft. from W line of sec. 29


SW. NW. Sec. 29 31N 16W R16PM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Verde Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5357 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set $4\frac{1}{2}$ " casing at 4089' with 200 sacks cement in two stages. Stage collar set at 2972. WCC 30 hours and tested pipe above and below stage collar with 1500 PSI and found no leaks. Drilled 3 7/8" hole to 4192'. Set 3" slotted liner in interval 4067' - 4192'. Paced with 350 SO and no sand. Pumped back all of lead oil and potentialized well for 94 BOPD. First new oil run to tanks on 6-27-60.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Standard Oil Co. of Texas

Address Box 1581

Farmington, New Mexico

By

[Signature]

Title Field Operator

