

Page 2 of Form C-105
(Jacquez Gas Com "F")

28. 4- $\frac{1}{2}$ ", 11.6#, K-55, 7426', 7-7/8" hole: 983 cu. ft. of Bubble cement and 1010 cu. ft. Econolite cement. *Failed on 6/11/8 of class B-mat*
32. crosslinked agent 290 gal., liquid activation 12 gal., delayed crosslinker 65 gal. and 307,000# Brady sand.