

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to base on reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	6. IF INDIAN, ALLOTTEE OR TRIBE NAME Navajo Tribe
2. NAME OF OPERATOR J. Gregory Merrion	7. UNIT AGREEMENT NAME
3. ADDRESS OF OPERATOR P. O. Box 507, Farmington, New Mexico 87401	8. FARM OR LEASE NAME Navajo Tribal
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FSL and 660' FWL	9. WELL NO. 1
14. PERMIT NO.	10. FIELD AND POOL, OR WILDCAT Four Corners Paradox
15. ELEVATIONS (Show whether DP, RT, GR, etc.) 4834' K.B.	11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA 20 - 32N - 00W
	12. COUNTY OR PARISH San Juan
	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9-4-68 Ran tubing with Bowen Knife. Attempted to cut off 5 1/2" casing, but failed. Pulled tubing. Ran McCullough string shot and backed off casing at 2980'. Pulled and laid down 5 1/2" casing.

9-5-68 Ran 2" tubing open-ended to 3572. Spotted 15 sax cement 3572 to 3450. Pulled tubing to 3020'. Spotted 150 sax cement from 3020 to 2370. Pulled rest of tubing. Installed bonnet and bradenhead squeezed 5 bbls to formation at 1500 psi. Pressure bled to 500psi and held. Shut well in overnite.

9-6-68 Filled top 10 feet of 7 5/8" casing with cement and erected marker. Well plugged and abandoned. Final Report.

18. I hereby certify that the foregoing is true and correct

SIGNED

(This space for Federal or State office use)

TITLE

Operator

DATE

10-1-68

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

OCT 7 1968

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

