

STATE OF NEW MEXICO  
ENERGY and MINERALS  
DEPARTMENT

## OIL CONSERVATION DIVISION

This form is not to  
be used for reporting  
packer leakage tests  
in Southeast New Mexico

## NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator BURLINGTON RESOURCES OIL & GAS CO. Lease HUBBARD Well No. 2

Location

of Well: Unit M Sect 11 Twp. 032N Rge. 012W County SAN JUAN

|                  | NAME OF RESERVOIR OR POOL | TYPE OF PROD.<br>(Oil or Gas) | METHOD OF PROD.<br>(Flow or Art. Lift) | PROD. MEDIUM<br>(Tbg. or Csg.) |
|------------------|---------------------------|-------------------------------|----------------------------------------|--------------------------------|
| Upper Completion | MESAVERDE                 | Gas                           | Flow                                   | Casing                         |
| Lower Completion | DAKOTA                    | Gas                           | Flow                                   | Tubing                         |

## PRE-FLOW SHUT-IN PRESSURE DATA

| Upper Completion | Hour, date shut-in<br>9/12/97 | Length of time shut-in<br>120 Hours | SI press. psig<br>454 | Stabilized? (Yes or No) |
|------------------|-------------------------------|-------------------------------------|-----------------------|-------------------------|
| Lower Completion | 9/12/97                       | 72 Hours                            | 830                   |                         |

## FLOW TEST NO. 1

| Commenced at (hour,date)* |                       | 9/15/97          |                  | Zone producing (Upper or Lower) |                                            |
|---------------------------|-----------------------|------------------|------------------|---------------------------------|--------------------------------------------|
| TIME<br>(hour,date)       | LAPSED TIME<br>SINCE* | PRESSURE         |                  | PROD. ZONE                      | REMARKS                                    |
|                           |                       | Upper Completion | Lower Completion | TEMP                            |                                            |
| 9/16/97                   | 96 Hours              | 472              | 288              |                                 | Turned lower formation on .                |
| 9/17/97                   | 120 Hours             | 481              | 287              |                                 |                                            |
|                           |                       |                  |                  |                                 | Test is over I turned upper formation on . |
|                           |                       |                  |                  |                                 |                                            |
|                           |                       |                  |                  |                                 |                                            |
|                           |                       |                  |                  |                                 |                                            |

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

## MID-TEST SHUT-IN PRESSURE DATA

| Upper Completion | Hour, date shut-in | Length of time shut-in | SI press. psig | Stabilized? (Yes or No) |
|------------------|--------------------|------------------------|----------------|-------------------------|
| Lower Completion | Hour, date shut-in | Length of time shut-in | SI press. psig | Stabilized? (Yes or No) |

(Continue on reverse side)

## Page 2

[illegible]

|      |                                             |                |        |       |     |
|------|---------------------------------------------|----------------|--------|-------|-----|
| Oil: | BOPD based on _____                         | Bbls. in _____ | Hours. | Grav. | GOR |
| Gas: | MCFPD: Tested thru (Office or Meter): _____ |                |        |       |     |

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved

JAN 6 1998

61

Operator

Burlington N.Y.  
Helen May  
Operation 1000

By

New Mexico Oil Conservation Division

Johny Robinson

אין

Date \_\_\_\_\_

Tide

Deputy Oil & Gas Inspector

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiphase completed well within seven days after the test was previously shut-in and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be connected on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever interperiod work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time at the communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement for any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressurization. Both zones shall remain shut-in until the well-head pressure in each has stabilized. Provided however, that they need not remain shut-in more than seven days.

4. For Test No. 1, one zone of the dual completion shall be produced at the normal rate of production with the other zone remaining shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Follow up completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for flow Test No. 2 is to be the same as for flow Test No. 1.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressures gauge at time intervals as follows: 3 hours test; immediately prior to the beginning of flow-period; at fifteen minute intervals during the first hour thereafter, and at hourly intervals thereafter, including one pressure measurement immediately prior to the flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

8. 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

9. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test Form Revised 10/01/78 with all deadweight pressures indicated as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only) as the flow Test No. 2 is to be the same as for flow Test No. 1.