


NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	2
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION
WELL COMPLETION OR RECOMPLETION REPORT AND LOG

Form C-105
Revised 1-1-65



1. TYPE OF WELL OIL WELL ☐ GAS WELL ☒ DEEPEN ☐		5. Indicate Type of Lease State ☐ Fee ☒	
2. TYPE OF COMPLETION NEW ☒ WORK OVER ☐ DEEPEN ☐ PLUG BACK ☐ REPAIR ☐		7. Unit Agreement Name	
3. Name of Operator Anzac Oil and Gas Company		8. Farm or Lease Name Vasaly	
4. Address of Operator Drawer 570, Farmington, New Mexico		9. Well No. 2	
6. Location of Well UNIT LETTER <u>K</u> LOCATED <u>1850</u> FEET FROM THE <u>South</u> <u>1600</u> FEET FROM <u>West</u>		10. Field and Pool, or Wildcat Easin Dakota	
11. LINE OF SEC. <u>31</u> TWP. <u>32N</u> RGE. <u>31W</u> AMPH. <u></u>		12. County San Juan	
13. Date Spudded 8-28-68	14. Date T.D. Reached 9-13-68	15. Date Compl. (Ready to Prod.) 9-30-68	16. Elevations (DF, RKB, RT, GR, etc.) 6372 Gr
17. Total Depth 7664	18. Plug Back T.D. 7630	19. Elev. Casinghead 6373	20. Intervals Drilled By Rotary Tools ☒ Cable Tools ☐
21. Producing Interval(s), of this completion - Top, Bottom, Name 7451 - 7592 - Dakota			22. Was Directional Survey Made yes
23. Type Electric and Other Logs Run Induction - Electric, Temperature,			24. Was Well Cored no
25. CASING RECORD (Report all strings set in well)			
CASING SIZE	WEIGHT LB./FT.	DEPTH SET	HOLE SIZE
10-3/4"	32.75#	335'	13-3/4"
7-5/8"		3200'	9-1/2"
6-1/2"	11.6# & 10.5	7563	6-3/4"
			CEMENTING RECORD
			200 cuft
			275 SX
			500 SX
26. LINER RECORD			
SIZE	TOP	BOTTOM	SACKS CEMENT
			SCREEN
			2-3/8
			7531
27. TUBING RECORD			
		SIZE	DEPTH SET
28. Production Record (Interval, size and number)			
7434-7472, 7461-51, 7536-76, 7586-92, 2 SPH		29. ACID, SHOT, FRACTURE, CEMENT SQUEEZE, ETC.	
		DEPTH INTERVAL	
		AMOUNT AND KIND MATERIAL USED	
		7434-7451 60,520 gal gel water	
		70,000 # 20/40 sand	
		7451-7492 75,550 gal gel water	
		85,000 # 20/40 sand	
30. PRODUCTION			
Production Method (Electric, gas lift, pump, etc.)		Well Status (Prod. or Shut-in)	
Electric		shut-in	
1. Hours Tested	2. Casing Pressure	3. Gas - MCF	4. Water - Bbl.
3hr	832		
5. Gas - MCF	6. Water - Bbl.	7. Oil Gravity - API (Corr.)	
31. Test Witnessed By			
Tested			
32. List of Attachments			
33. I hereby certify that the information shown on both sides of this form is true and complete to the best of my knowledge and belief.			
SIGNED <u>Joe C. Brown</u>		TITLE <u>District Superintendent</u> DATE <u>10-17-68</u>	

P. C. 2981
Ch. H. Hensley 4710
Paint Hookcut 5275
Granular 7331
Granular 7390
Dek. 7532-

