

STATE OF NEW MEXICO  
ENERGY and MINERALS DEPARTMENT

03332-11  
Location of Well: 0333211 Page 1

OIL CONSERVATION DIVISION  
NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator: AMOCO PRODUCTION COMPANY Lease/Well #: NEIL LS 006A  
Meter #: 90179 RTU: 2-097-05 County: SAN JUAN

8

	NAME RESERVOIR OR POOL	TYPE PROD	METHOD PROD	MEDIUM PROD
UPR COMP	NEIL LS 006A BMV 90179	GAS	FLOW	TBG
LWR COMP	NEIL LS 006A BPC 90428	GAS	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour/Date Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized
UPR COMP	11/08/93	72	296	yes
LWR COMP	11/08/93	72	149	yes

FLOW TEST DATE NO.1

Commenced at (hour,date)\*

TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		Prod Temp.	Zone Producing (Upr/Lwr)	REMARKS
		Upper	Lower			
12/13/93	Day 1	130/250	110			Both Zones SI
12/14/93	Day 2	190/280	136			Both Zones SI
12/15/93	Day 3	191/285	142			Both Zones SI
12/16/93	Day 4	191/296	149			Lower zone on
12/17/93	Day 5	199/300	115			Flowed lower zone
12/18/93	Day 6	199/301	104			"

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ BBLs in \_\_\_\_\_ Hrs \_\_\_\_\_ Grav \_\_\_\_\_ GOR \_\_\_\_\_  
Gas: \_\_\_\_\_ MFCPD: Tested thru (Orifice or Meter): METER \_\_\_\_\_

MID-TEST SHUT-IN PRESSURE DATA

	Hour, Date SI	Length of Time SI	SI Press. PSIG	Stabilized (yes/no)
UPR COMP				
LWR COMP				

(Continue on reverse side)

RECEIVED  
JAN 10 1994  
OIL CON. DIV  
DIST. 3

# FLOW TEST NO. 2

Commenced at flow, date: **				Zone producing (Upper or Lower)	
TIME (Hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD: Tested thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved JAN 10 1994 19 \_\_\_\_\_  
New Mexico Oil Conservation Division

Operator Amoco Prod.

By Stallan

Title field tech

Date 1-6-94

Original Signed by CHARLES GHOLSON

By \_\_\_\_\_

Title DEPUTY OIL & GAS INSPECTOR, DIST. #3

## NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatments, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only; with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Asset District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Review 10-01-78 with all deadweight pressures indicated thereon as well as the flow temperatures (gas zones only) and gravity and GOR (oil zones only).