

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fed <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Southland Royalty Company	8. Farm or Lease Name Hubbard
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico	9. Well No. #3-A
4. Location of Well UNIT LETTER <u>E</u> <u>1700</u> FEET FROM THE <u>North</u> LINE AND <u>820</u> FEET FROM THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>32N</u> RANGE <u>12W</u> NMPM.	10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 6150' GR	12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <u>Casing Report</u> <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-12-78 Ran 67 joints of 7", 20#, K-55, 8rd casing landed at 2709'. Cemented with 175 sacks 50/50 Class "B" Poz with 6% gel followed by 70 sacks Class "B" cement with 2% CaCl₂. Plug down at 12:00 Noon 5-12-78.

5-15-78 Ran 62 joints of 4-1/2", 10.5#, K-55, 8rd casing set from 2560'-5170'. Cemented with 275 sacks Class "B" with 2% gel, 1/4# gel flake per sack and 0.6% Halad 9. Plug down at 2:00 PM 5-15-78.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Production Manager DATE May 16, 1978

APPROVED BY Original Signed by L. R. Kendrick TITLE SUPERVISOR DIST. #3 DATE

CONDITIONS OF APPROVAL, IF ANY: