

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0226792

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

LA PLATA

9. WELL NO.

#4 (F-31)

10. FIELD AND POOL, OR WILDCAT

Ute Dome Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 31, T-32N, R-13W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

BENSON-MONTIN-GREER DRILLING CORP.

3. ADDRESS OF OPERATOR

221 Petroleum Center Building, Farmington NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

790' FWL, 1850' FNL, Sec. 31, T-32N, R-13W, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6381' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒  
☐  
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT\*

☐  
☐  
☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

6-18-79 TD 3045' RKB. Ran 94 joints 3047.85' TO 4-1/2" OD 10.50# USS new casing, cemented with 135 sacks regular cement, 1/4# celluflake per sack and 12 1/2# gilsonite per sack. Displaced cement with 0# surface pressure.

6-19-79 Ran temperature survey. Found top of cement at 1300', TD inside 4-1/2" 2960'. Cleaned out excess cement inside 4-1/2" casing.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Vice-President

DATE

7-17-79

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side