


Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO. 30-045-28775
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		7. Lease Name or Unit Agreement Name: Montoya B 35 2
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other		8. Well No. 35
2. Name of Operator Hallwood Petroleum, Inc.		9. Pool name or Wildcat Basin Fruitland Coi
3. Address of Operator P.O. Box 378111 Denver, CO 80237		
4. Well Location Unit Letter <u>B</u> : <u>920</u> feet from the <u>North</u> line and <u>1,820</u> feet from the <u>East</u> line Section <u>35</u> Township <u>32N</u> Range <u>13W</u> NMPM <u>San Jua</u> County		
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 5,865 GR		

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions Attach wellbore diagram of proposed completion or recompilation.

This well has never been pulled or worked on since it was completed in 1992.

Hallwood proposes to pull tubing, check for fill, and re-perforate existing producing interval from 2,107' - 2,141' with charges spaced at 4 SPF on casing guns.

Estimated commencement date: July 1, 2000.

Estimated Completion date: July 15, 2000.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Chris R. Williams TITLE Environmental/Safety Manager DATE 06/19/00

Type or print name Chris R. Williams Telephone No. (303) 850-6305

(This space for State use)

APPROVED BY _____ TITLE _____ DATE JUN 23 2000

Conditions of approval, if any:

ORIGINAL SIGNED BY CHARLIE T. PERREN

DEPUTY OIL & GAS INSPECTOR, DIST. #