

HONOLULU OIL CORPORATION

DRAWER 1391

11-5-53 TD 7860. DST # 14 ^{MIDLAND, TEXAS} 7839-7845. Couldn't get to bottom. See DST record.

11-6-53 TD 7860. DST # 15 7846-7844. See DST record.

11-9-53 TD 7860. DST # 16 7846-7853. See DST record.

11-11-53 Core # 13 7860-7882. Recovered 22 feet. See Core Analysis.

11-12-53 TD 7888. Ran electric logs to 7882. Correction 7882 equals 7888.

11-14-53 TD 7888. Set 7" casing at 7885 with 850 sacks cement. Cement came back up to 8590.

11-17-53 Drilled out and started to drill 6" hole.

11-18-53 Core # 14 7888-7893. Recovered 5 feet. See Core Record.

11-20-53 Core # 15 7893-7921. Recovered 28 feet. See Core Analysis.

11-21-53 Core # 16 7921-7943. Recovered 22 feet. See Core Analysis.

11-22-53 TD 7943. DST # 17 7875-7943. See DST record.

11-23-53 Core # 17 7943-7947. Recovered 4 feet. See Core Analysis.

11-27-53 Core # 18 7947-7997. Recovered 50 feet. See Core Analysis.

11-28-53 TD 7997. DST # 18 7945-7997. See DST record.

11-29-53 Core # 19 7997-8019. Recovered 21 feet. See Core Analysis.

11-30-53 Core # 20 8019-8040. Recovered 17 feet. See Core Analysis.

12-1-53 Core # 21 8040-8153. Recovered 21 feet. See Core Analysis.

12-4-53 Core # 22 8153-8167. Recovered 11 feet. See Core Record.

12-5-53 Core # 23 8167-8177. Recovered 10 feet. See Core Record.

12-6-53 Core # 24 8177-8195. Recovered 17 feet. See Core Record.
Core # 25 8195-8212. Recovered 17 feet. See Core Record.

12-8-53 Core # 26 8212-8242. Recovered 30 feet. See Core Record.

12-9-53 Core # 27 8242-8272. Recovered 30 feet. See Core Analysis.
DST # 19 8235-8272. See DST Record.

12-10-53 Core # 28 8272-8298. Recovered 26 feet. See Core Analysis.

