

Submit 1 Copy To Appropriate District  
Office  
District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
Revised August 1, 2011

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-005-01102
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No. <input checked="" type="checkbox"/>
7. Lease Name or Unit Agreement Name ZIMMERMAN
8. Well Number 002
9. OGRID Number 370922
10. Pool name or Wildcat CAPROCK; QUEEN

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>	
2. Name of Operator REMANT OIL OPERATING. LLC	
3. Address of Operator PO BOX 5375, Midland, TX 79704	
4. Well Location Unit Letter P : 990 feet from the S line and 330 feet from the E line Section 20 Township 14S Range 31E NMPM County CHAVES	
11. Elevation (Show whether DR, RKB, RT, GR, etc.)	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>	
DOWNHOLE COMMINGLE <input type="checkbox"/>			
OTHER: <input type="checkbox"/>		OTHER: <input checked="" type="checkbox"/>	RETURN TO PRODUCTION

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

PUMP CHANGE

02/07/2018

Move in rig up pulling unit.

SEE ATTACHED:

Depth to set?

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Carie Stoker TITLE Regulatory Affairs Coordinator DATE: 04/26/2018

Type or print name Carie Stoker E-mail address: carie@stokeroilfield.com PHONE: 432.664.7659

APPROVED BY: Karen Sharp TITLE Staff Mgr DATE 4-30-18  
Conditions of Approval (if any):

**ZIMMERMAN # 002**

Continued:

2/07/2018

Remove horse head. Ld dwn polish rod. Could not take out rods as they had too much paraffin. Closed valve. SDFN.

02/08/2018

Hot oil truck arrived. Could not pump water through tbg or casing. Put BOP on. Put backup tool on. Loosen pump, TOH with rods and pump. Had trouble taking out rods as they had paraffin. Changed over to tbg. TOH w/tbg. Tallied tbg. Closed BOP. SDFN.

2/09/2018

Open BOP. TIH W/22 stands, waited for hot oil truck to arrive. Put hot water dwn tbg. 6 tubes were plugged w/paraffin. Laid dwn 6 tubes to clean. Picked up 6 tubes. TIH w/tbg. TIH w/ remaining stands. Closed BOP and put valve. SDFN.

2/12/2018

Opened BOP. Remove BOP flange dwn. Waited on hot oiler, pumped 20 bbls of water dwn tbg. TIH W/rods and pump. Laid dwn pump. Put valve on. Closed valve. SDFN.

2/13/2018

Hot oiler pumped 30 bbls of hot oil dwn tbg. Pumped 10 bbls of water in tbg. TIH W/new pump. TIH W/rods. Put horse head on. Respaced well. Tested tbg. Did not test good. Closed valve. SDFN

2/14/2018

Unseated pump. TOH W/rods and pump. Waited for hot oiler. Put BOP. Dropped standing valve. Tested tbg. Did not test. TOH W/tbg and laid dwn 1 joint. Had a hole. TOH w/remaining tbg. Checked SN. SN was good. TIH W/SN and standing valve. Went in testing tbg. Tested good. Fished standing valve, closed BOP and put valve. SDFN

2/16/18

Opened BOP. TOH W/tbg. TIH W/notched collar. TIH tbt tallied. Closed BOP. Put valve and SDFB

2/19/18

Opened BOP. Picked up 1 joint. Circulated 120 bbls of hot water. TOH W/tbg. Took off notched collar. TIH W/tbg. Removed BOP, waited for 1 jt. Flanged dwn. Put valve and SDFN.

2/20/2018

TIH W/pump and rods. Long stroked well. Tested @ 500PSI. Tested good. Put horse head on and respaced well. RD, cleaned location.