

DST's on Kirkpatrick
Federal #8

- DST #1 8089'-8,137' 3' correction on pipe tally. Initial hydrostatic 4128#, 90 min final shut-in 129#, 67 min shut-in 357#, 41 min second flow 143#, 90 min final shut-in 457#. Recovered 279' of slightly gas cut mud. Sampler contained 1600 cc gas cut mud and .55 cc of gas. Bottom hole temp 131°.
- DST #2 8981'-8999' - recovered 280' of gas cut mud and 6510' of slightly gas cut salt water. Open 15 min on preflow 1038#, 40 min ISIP 3191#, 92 min Final flow 3106#, 3 hr 19 min final shut-in 3168#.