

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION
MAR 22 9 54 AM '66

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease
 State Fee

5. State Oil & Gas Lease No.
 State - E-1027

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name State of N. M. "CZ"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 3
4. Location of Well UNIT LETTER <u>B</u> <u>710</u> FEET FROM THE <u>North</u> LINE AND <u>2030</u> FEET FROM THE <u>East</u> LINE, SECTION <u>14</u> TOWNSHIP <u>12-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat Ranger Lake Penn.
15. Elevation (Show whether DF, RT, GR, etc.) Not Available	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 334'
 Spudded 15" Hole at 6:30 A. M. March 18, 1966

Ran 321' of 11 3/4" O. D. Casing, 23.72 LB, Spiral Weld, NEW, and cemented at 334' with 360 Sx. Incor neat cement. Plug at 310'. Cement Circulated. Job complete 2:00 P. M. March 19, 1966.

Temperature of mixing slurry - 72°, Bottom Hole Temperature - 70°. 12 Hour Strength - 1000 P. S. I. Job complete 2:00 P. M. March 19, 1966.

Tested 11 3/4" O. D. Casing for 30 minutes with 600 P. S. I. from 4:00 A. M. to 4:30 A. M. March 20, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 5:30 A. M. to 6:00 A. M. March 20, 1966. Tested O. K. Job complete 6:00 A. M. March 20, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE March 22, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: