

OPERATOR
LESSOR
LAND SURVEYOR
REGISTRAR

1. Indicate Type of Lease
State Fee
2. State Oil & Gas Lease No.
LG-7652

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG WELLS IN A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL FROM C-1011 FOR SUCH PROPOSALS.

WELL OIL WELL OTHER

7. Unit Agreement Name

8. Form of Lease Name
Lazy "J" 27

MWJ PRODUCING COMPANY
Address of Operator

9. Well No.
1

1804 First National Bank Bldg., Midland, Texas 79701
Address of Well
N 660 FEET FROM THE South LINE AND 1980 FEET FROM

10. Field and Pool, or Mineral
Lazy "J"

West LINE, SECTION 27 TOWNSHIP 13S RANGE 33E

12. County
Lea

15. Elevation (Show whether DF, RT, CR, etc.)
4233' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

EARLY REMEDIAL WORK
CRASHLY ABANDON
OR ALTER CASING
PLUG AND ABANDON
CHANGE PLUG
OTHER

REMEDIAL WORK
COMMENCE DRILLING OPER.
CASING TEST AND CEMENT JOB
OTHER Re-entry

ALTERING CASING
PLUG AND ABANDONMENT

Indicate First and/or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

- 5/5/82: MI & RU Tri-Service Drlg Rig #8
- 5/6/82: Drl'd cement plug to 4439'.
- 6/9/82: Drl'd cement plug & cleaned out to 9905'. Ran 240 jts 5 1/2" csg & set @ 9905'. Cmt'd w/400 sx Class "C", 50/50 poz, 2% gel, .6% of Halad 22 & 5% KCL/sk. PD @ 6: PM 5/8/82. Ran temp survey & found top of cmt @ 8285'. TD 9897'. Tstd to 1000 psi & increased to 2000 psi, OK. Released Rig @ 1: AM 5/9/82.
- 6/12/82: MI & RU PU. Installed tbg head. PU & ran 301 jts 2-3/8" Buttress Thread tbg. Tagged btm & pulled out 50' & flanged up w/tbg @ 9780'.
- 6/14/82: RU Western Co. Tstd 5 1/2" csg to 3500 psi. Circ'd w/2% KCL wtr. Spt'd 1000 gal 15% HCL ac. RD Western Co. Pulled tbg. RU CRC & perf'd "C" zone from 9743-53' & 9757-62' (2 SPF) w/4" OD csg gun. RD CRC. Ran Baker R-3 pkr, std SN & changeover & 294 jts 2-3/8" tbg. Rev'd ac back in tbg. Set pkr @ 9631' w/14000# tension. Flanged up. PT csg to 800 psi. Ac'd @ 1/2 BPM @ 2900 psi using 24 bbls 2% KCL wtr. ISIP 2600 psi, 5 min vacuum.
- 6/15/82: Started swbg.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Pat Bishop

TITLE Agent

DATE 6/16/82

ORIGINAL SIGNED BY
REGISTERED

JUN 23 1982

OTHER BY
CONDITIONS OF APPROVAL, IF ANY