

DATE	STATUS OF WELL	TIME	ELASPED TIME		SURFACE PRESSURE		BHP @ (-8992) 12549'PSIG
			HRS.	MIN.	TBG	CSG	
	Shut in	3:00	25	00	-	-	5637
	"	4:00	26	00	-	-	5637
	"	5:00	27	00	-	-	5637
	"	6:00	28	00	-	-	5641
	"	7:00	29	00	-	-	5641
	"	8:00	30	00	-	-	5641
	"	9:00	31	00	-	-	5641
	"	10:00	32	00	-	-	5641
	"	11:00	33	00	-	-	5641
	"	12:00 MN	34	00	-	-	5641
4/15	"	1:00 AM	35	00	-	-	5645
	"	2:00	36	00	-	-	5645
	"	2:00 PM	48	00	-	-	5645
4/16	"	2:00 AM	60	00	-	-	5645
4/16	Fished Bombs	8:30 AM	66	30	-	-	5645
	Re-Chart Bombs, Run Static Gradient & Hang Bombs @ 11980'				DWT		
	Started 1st Rate	10:15	68	15	4019	-	5645
	Flowing	10:45	68	45	4019	MCFD	5645
	Finished 1st Rate & Started 2nd Rate	11:45	1	00	3630	337.24	5160
	Finished 2nd Rate & Started 3rd Rate	12:45 PM	1	00	3584	371.52	5088
	Finished 3rd Rate & Started 4th Rate	1:45	1	00	3053	737.10	4451
	Finished 4th Rate & Pulled Bombs	2:45	1	00	2715	828.10	3948