

OWWO

COUNTY LEA FIELD Vacuum, N. STATENM 30-025-23694

OPR MOBIL OIL CORP. MAP

153 Bridges - State

Sec 26, T-17-S, R-34-E

CO-ORD

610' FSL, 2130' FWL of Sec

Re-Spd 1-18-72

CLASS

EL

Re-Cmp 2-14-72

FORMATION

DATUM

FORMATION

DATUM

CSG & SX - TUBING

8 5/8" at 1600' w/1000 sx

5 1/2" at 8700' w/3100 sx

LOGS EL GR RA IND HC A

TD 8700'; PBD 8645'

(Abo) Perfs 8456-8614' NO NEW POTENTIAL

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT.
DATE

PROP DEPTH 4876' TYPE WO

3-6-72 FRC. 3-11-72; Opr's Elev. 4007' GL
 PD 4876' WO (San Andres)
 (Orig. comp 3-30-71 thru (Abo) Perfs 8456-8614',
 OTD 8700')
 TD 8700'; PBD 8645'; COMPLETE
 PB to 4990'
 Perf (San Andres) 4867-76' w/2 SPF
 Acid (4867-76') 500 gals
 Swbd 3 BFW in 2 hrs (4867-76')
 Sqzd (4867-76') w/50 sx
 Perf 4758-66' w/2 SPF
 Acid (4758-66') 500 gals
 Swbd 9 BFW w/trace oil in 6 hrs & Swbd Dry (4758-66')

IEA
MOBIL OIL CORP.

Vacuum, N. NM
153 Bridges - State

Sec 26, T17S, R34E
Page #2

3-6-72 Continued
Sqzd (4758-66') w/75 sx
Perf 4688-92', 4706-16', 4730-36' w/1 SPF
Acid (4688-4736') 500 gals
Swbd 12 BLW in 2 hrs & Swbd Dry (4688-4736')
Acid (4688-4736') 3000 gals
Swbd 17 BFW + 1 BNO in 8 hrs (4688-4736')
Sqzd (4688-4736') w/100 sx
Drilled Out to 8645'
Ppd 30 BNO + 2 BW in 24 hrs (8456-8614')

3-11-72 COMPLETION REPORTED

COUNTY LEA FIELD Vacuum, N. STATE NM 30-025-23694

OPR MOBIL OIL CORP. MAP

153 Bridges - State

Sec 26, T-17-S, R-34-E

CO-ORD

610' FSL, 2130' FWL of Sec

Spd 2-22-71

CLASS

EL 4021E

Cmp 3-30-71

	FORMATION	DATUM	FORMATION	DATUM
CSG & SX - TUBING				
8 5/8" at 1600' w/1000 sx				
5 1/2" at 8700' w/3100 sx.				
LOGS EL GR RA IND HC A				

TD 8700'

IF (Abo) Perfs 8456-8614' P 25 BOPD + 1 BLW. Pot based on 24 hr test. GOR 1980; Grav 37.3.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Logging Service, Inc.

CONT Marcum PROP DEPTH 8800' TYPE RT

F.R. 2-9-71; Opr's Elev. 4007' GL
 PD 8800' RT (Abo)
 Contractor - Marcum
 2-23-71 TD 1600'; Rng 8 5/8" Casing
 3-1-71 Drlg. 5122' 1m
 3-8-71 Drlg. 5884' 1m
 3-15-71 Drlg. 8100' 1m
 3-22-71 TD 8700'; WO Completion
 3-29-71 TD 8700'; Ppg Load
 Perf (Abo) @ 8456', 8458', 8463', 8465', 8467',
 8477', 8478', 8483', 8505', 8507', 8516', 8518',
 8578', 8582', 8596', 8597', 8605', 8606', 8614'
 w/1 SPI
 Acid (8456-8614') 10,500 gals (15% NE)

4-5-71 TD 8700'; TO Pmp
Ppd 8 BO + 70 BLW in 14 hrs
4-12-71 TD 8700'; WO Potential
Ppd 25 BO + 1 BLW in 24 hrs
4-19-71 TD 8700'; COMPLETE
LOG TOPS: Anhydrite 1510', Yates 2808'
Queen 3728', San Andres 4406', Glorieta
5914', Abo 8016'
4-22-71 COMPLETION REPORTED