

MIDLAND DIVISION - DAILY WORKOVER REPORT

(DAILY WORK PERFORMED)

Lease and Well# American National Keohane Gas Com #2

2/15/96 Kill well and made 2 runs w/bailer. Clean out to 3628. Tih
w/production tbg. SN at 3586 w/110 jts 2 3/8 tbg. Nd bop and install
wellhead. SION
2 days

2/16/96 Killed tbg. Rih w/pump and 141 3/4" rods. Spaced out and loaded
and tested w/500 psi. Rig down and place on production. 3 days

TESTS:

2/17/96 0 oil, 30 water, 276 mcf

2/18/96 0 oil, 35 water, 336 mcf

2/19/96 0 oil, 22 water, 267 mcf

2/22/96 0 oil, 5 water, 267 mcf

2/27/96 0 oil, 4 water, 267 mcf OPT Final Report

Foreman: Tom Sebastain

Final Cost: \$16,577