

District I
PO Box 1980, Hobbs, NM 88241-1980
District II,
PO Drawer DD, Artesia, NM 88211-0719
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
PO Box 2088, Santa Fe, NM 87504-2088

State of New Mexico
Energy, Minerals & Natural Resources Department

OIL CONSERVATION DIVISION
PO Box 2088
Santa Fe, NM 87504-2088

Form C-101
Revised February 10, 1994
Instructions on back
Submit to Appropriate District Office
State Lease - 6 Copies
Fee Lease - 5 Copies

AMENDED REPORT

APPLICATION FOR PERMIT TO DRILL, RE-ENTER, DEEPEN, PLUGBACK, OR ADD A ZONE

Operator Name and Address. Amerada Hess Corporation Drawer D Monument, New Mexico 88265		OGRID Number 000495
		API Number 30-025-06148
Property Code 000160	Property Name New Mexico "F" State	Well No. 4

Surface Location

UL or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/West line	County
M	17	20S	37E		660	South	660	West	Lea

Proposed Bottom Hole Location If Different From Surface

UL or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/West line	County

Proposed Pool 1 Eumont Yates SR-2W	Proposed Pool 2
---------------------------------------	-----------------

Work Type Code P	Well Type Code G	Cable/Rotary	Lease Type Code S	Ground Level Elevation 3531'
Multiple No	Proposed Depth	Formation Eumont Yates 7RQ	Contractor	Spud Date

Proposed Casing and Cement Program

Hole Size	Casing Size	Casing weight/foot	Setting Depth	Sacks of Cement	Estimated TOC
13-3/4"	10-3/4"	40.0#	181'	Csg. ran in	1937.
9-7/8"	7-5/8"	26.4#	1149'	Csg. ran in	1937.
6-3/4"	5-1/2"	17.0#	3726'	Csg. ran in	1937.

Describe the proposed program. If this application is to DEEPEN or PLUG BACK give the data on the present productive zone and proposed new productive zone. Describe the blowout prevention program, if any. Use additional sheets if necessary.

Current Zone: Well currently completed in Eunice Monument Grayburg San Andres Zone w/5-1/2" csg. perfs. fr. 3582' - 3686' & O.H. fr. 3725' - 3821'. Junk (CIBP) at 3821'. TD 3855'.

Proposed completion: Eumont Yates 7RQ. Plan to MIRU pulling unit, remove wellhead & install BOP. TIH w/4.500" gauge ring & junk basket to 3580' & TOH. TIH w/4-1/2" CIBP & set at 3580'. Dump 2 sks. Class "C" Neat cement on top CIBP. TIH w/5-1/2" x 3-1/2" tension pkr. set at 3540' & press. test CIBP to 4000 PSI & csg. to 500 PSI & TOH.

CONTINUED ATTACHED.

I hereby certify that the information given above is true and complete to the best of my knowledge and belief.

Signature: *R. L. Wheeler, Jr.*

Printed name: R. L. Wheeler, Jr.

Title: Admin. Svc. Coord.

Date: 1-8-96

Phone: 505 393-2144

OIL CONSERVATION DIVISION

Approved by: ORIGINAL SIGNATURE OF APPROVING OFFICIAL

Title:

Approval Date: JAN 10 1996 Expiration Date:

Conditions of Approval:
Attached

Permit Expires 6 Months From Approval Date Unless Drilling Underway Plugback