

		<b>X</b>	

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces  
Lease No. 031741 a  
Unit B

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		SUBSEQUENT REPORT OF PERF ADD PAY & ACIDIZE	<b>XX</b>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 16, 1962

Hawk B-10 Unit

Well No. 9 is located 660 ft. from N line and 1980 ft. from E line of sec. 10

NE/4 Sec. 10      21S      37E      NMPM  
(¼ Sec. and Sec. No.)      (Twp.)      (Range)      (Meridian)

Tubb Gas      Lea      New Mexico  
(Field)      (County or Subdivision)      (State or Territory)

The elevation of the derrick floor above sea level is 3446 ft. KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER - TD 6723', PB 6719', KB 10', ELEV 3446' KB, CSG PT 5 1/2" AT 6722', PAY TUBB 6190-6250', PERF 6190-6250'. MINIMUM CONTRACT FLOW RATE ON 7-28-61, 48.69 MCF/CPD AT 15.025 PSIA. DAILY ALLOW 48.69 MCF. WORK DONE - PULLED TBG. PERF TUBB 6260-6320' W/2 JSPP. ACIDIZED TUBB PERFS W/10,000 GALS 15% LSTNE IN 2 STAGES USING 450 LBS CRUSHED MOTH BALLS. RAN A PACKER LEAKAGE TEST WHICH INDICATED COMMUNICATION. AFTER WORKOVER - TD, PB, KB, ELEV, CSG PT SAME, PAY TUBB 6190-6320', PERF 6190'-6250', 6260-6320. WELL SHUT IN INCAPABLE OF FLOWING DUE TO ANNULAR SPACE BETWEEN TUBING AND CASING BEING LOADED WITH LIQUID. WORKOVER UNSUCCESSFUL. WORKOVER STARTED 8-8-61, COMP 8-14-61.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 68

Eunice, New Mexico

By [Signature]

O/3 USGS; NMOCC-2; WAM: File

Title District Superintendent

Pan Am-Hbs-2; Atl-Ros-2; Std-Houst, Mid l ea.