

DRILL STEM TEST NO. 1 - 6379'-6429':

1" THC, 5/8" BHC, Tool open 3 hours with good blow of air. Gas to surface in 25 minutes, continued as good blow during remainder of test. Pulled 3 1/2" OD drill pipe and recovered 450' of gas-cut mud with slight show of oil, 270' of heavily oil & gas-cut mud estimated 50% oil and 120' of free oil. No show of water. H.P. in and out 2980#, I.F.P. 240#, F.F.P. 595#, 20-minute buildup 2210#.

1950-1951 - 1

of the
... ..
... ..
... ..
... ..