

XERO COPY

AC

OPY

XERO COPY

Form 9-331 (May 1963)

UNITED STATES OFFICE OF THE DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Form approved. Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO. LC 030180(6)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT..." for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1. OIL WELL [] GAS WELL [] OTHER []

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR Pan American Petroleum Corp.

8. FARM OR LEASE NAME C.M. FARNSWORTH "B"

3. ADDRESS OF OPERATOR Box 68 Hobbs, NM 88240

9. WELL NO. 9

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface

10. FIELD AND POOL, OR WILDCAT JALMAT - OIL

660' FSL X 1659.9' FWL, Sec. 7 (Unit N, SE 1/4 SW 1/4)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 7-26-37 N M PM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2969' R.D.B.

12. COUNTY OR PARISH LEA 13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF []

PULL OR ALTER CASING []

WATER SHUT-OFF [X]

REPAIRING WELL []

FRACTURE TREAT []

MULTIPLE COMPLETE []

FRACTURE TREATMENT []

ALTERING CASING []

SHOOT OR ACIDIZE []

ABANDON* []

SHOOTING OR ACIDIZING []

ABANDONMENT* []

REPAIR WELL []

CHANGE PLANS []

(Other) Completion Attempts [X]

(Other)

(NOTE: Report results of multiple completion or Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

On 10-19-65, 5 1/2" OD 14" H-40 & J-55 Casing was set at 3029' w/ 150 # Inco w/ 1/2" TUF Plug per spec. Tested casing w/ 1200 psi for 30 minutes. Test O.K. Drilled out to 3027'. Perf. 3020-26'. Acidized w/ 500 gal. Recovered load water, 13 BO x 186 BW in 48 hours. Set CI Retainer at 3016' and squeezed w/ 150 # cement. Perforated 3006-11 w/ 25PF. Acidized w/ 200 gal. Swabbed 66 hrs. Rec. 7 BO, Load, & 515 B/W. ON pump - 10 days - recovered 0 BO x 3581 BW - Shut In 11-23-65 as a dump. atm. Dry hole. pending further study.

18. I hereby certify that the foregoing is true and correct Original Signed by V. A. STALEY TITLE Area Supt DATE 11-23-65

(This space for Federal or State office use)

APPROVED BY CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED DATE

044-USGS 1-LWB 1-BSP 1-R24

NOV 24 1965

*See Instructions on Reverse Side

J. L. ... ACTING DISTRICT ENGINEER