

APPROVED


Subject to submission of potential test information (the Bureau of Land Management, Form Approved, No. 42-R358.4.)

Form 9-331a (Feb. 1951)

1 - File
JAN 7 1963

Blinsbry
(SUBMIT IN TRIPLICATE)

Land Office Las Cruces
032650 (b)
Lease No.
Unit A. H. Coates "C"



E. W. STANDLEY
DISTRICT ENGINEER

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		
	Triple completion	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 3, 1963

Well No. **21** is located **2080** ft. from **N** line and **1980** ft. from **E** line of sec. **24**
SE/4, sec. 24 **25S** **37E** **NMPM**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Justis (Montoya, McKee & Blinsbry) Lea **N. Mex.**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3084** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Killed Montoya & McKee w/ Jel-X 820. Pulled both strings of tubing. Ran cement bond log & found good bonding from 5200-5600'. Ran correlation & collar logs. Set Baker "FA" packer @ 6793.5'. Ran OK plug on tubing & set in packer. Perforated 5-1/2" cag. from 5278-5300', 5308-23, 5342-50, 5423-38, 5443-33, and 5462-74' w/ 2 bullets/ft. Spotted 1000 gal. MA acid over perfs., treated w/ 24,000 gal. refined oil & 48,000# sand. Discovered Baker ER plug had been pulled back out on original trip to set. Frac job not successful on Blinsbry zone. Re-treated w/ 1000 gal. MA acid and 24,000 gal. refined oil & 48,000# sand. Ran #1 tubing string Hydro-testing w/ 4500#, had 189 jts. in hole of #2 string when collar split on 2nd joint in hole, dropping tubing. Fished tubing. Hydro-tested the 3 strings of tubing w/ 3000# while running. #2 string set in parallel flow tube in FA packer @ 6793'. #3 string set in parallel string anchor @ 5483'. No. 1 string latched in Model "D" prod. packer @ 7150'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Tidewater Oil Company**
Address **Box 547**
Hobbs, N. Mex.
Original Signed By **C. L. WADE**
By _____
Title **Area Supt.**