

SVE Monitoring

Received for the
Record. Conduct O&M
as appropriate for GCU
H180, not running
properly, and replace
leaking gasket for
Florance GCJ16

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Exhaust Rate (cfm) if known	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic ALS 9A	1-10-23	1	11.1	-46	-37	-	Y	26.5	Y	
Florence GCJ16	1	2	23.1	Broken	-	-	N	31.4	N	Drum Frozen
Sandoval	1	1	62.2	-8	Broken	-	N	14	Y	Tank 80-90% Full
Jacquez	1	3	7.4	0.0	Broken	-	N	9	Y	Attempted to restart unit will not turn on
Al Elliot	1	5	165.0	-10	-10	-	Y	27.5	Y	638.8 hours run time
GCU H80	1	All	-	-	-	-	Y	-	-	2.5 PSI 154°F 1947.1 Hrs 1)0.0 2)0.0 3)1.0 4)0.0
Heaton	1	unk	106.6	-66	Broken	-	Y	26.5	Y	
Mudge B12R	1/14/23	1	-	-	-	-	N	32	N	drum frozen - unable to drain. SVE not operational.
Mudge A2	1/12/23	2	0.8	-54	-	-	Y	31	N	water in drum below drain port.

Notes:

SVE - Soil Vapor Extraction
OVM - Organic Vapor Monitoring
ppm- parts per million
H2O"- inches water
cfm- cubic feet per minute
bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Exhaust Rate (cfm) if known	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic ALS 9A	2-7-23	1	5.4	-38	-47	-	Y	26.5	Y	
Florence	↓	2	2.5 Broken	Broken	-	-	N	27	N	Restarted System, System carries when left
Sandoval	↓	1	2 0.4	-	-	-	N	14.25	Y	Attempted to restart Unit restart
Jacquez	↓	3	1.0	-	-	-	N	28	N	Attempted to restart Went restart, Drum Frozen
Al Elliot	↓	5	2.4	-	-	-	N	27.5	Y	Attempted to restart Will not restart
GU H80	↓	All	-	-	-	-	Y	-	-	2.6 PSI 150°F 2618.0 hrs 1) 0.5 2) 0.5 3) 0.5 4) 0.25
Hendon	↓	Unk	106.7	-56	-	-	Y	29.5	Y	
Mudge B12R	2-9-23	1	0.2	-	-	-	N	32.0	N	Attempted to restart System won't start, Drum Frozen
Mudge A2	2-9-23	2	2.1	-54	-	-	Y	30.5	N	Drum Frozen

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 H2O"- inches water
 cfm- cubic feet per minute
 bTOD- below top of drum



SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Exhaust Rate (cfm) if known	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic	3/9/23	1	5.9	-36	-46	-	Y	31.25	Y	
Florance		2	131.3	broken	none	-	Y	24.5	Y	drum valve leaking
Sandoval		1	13.3	Broken	Broken	-	Y	31.0	Y	run time 1041.7 hrs Grabbed gas sample @ 1045
Jacquez		3	-	-	-	-	N	-	N	System not operational
Al Elliot		5	132.0	-8	-10	-	Y	30.25	Y	run time 971.7 hours
GCU H80	↓	All	-	-	-	-	Y	-		2.5 PSI 150°F 3339.0 hours 1)0.2 2)0.2 3)1.25 4)0.1
Heaton	3/10/23	unk	113.8	-42	-	-	Y	28.5	Y	
Mudge B12R	↓	1	-	-	-	-	-	-	-	unable to access site
Mudge A2	↓	2	109.1	-52	-	-	Y	31.5	N	water in drum below valve

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 H₂O"- inches water
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic	4-6-23	1	5.1	-44	-36	—	Y	30.5	N	Drum Frozen
Florance		2	104.1	Broken	—	—	Y	20.5	Y	Drum leaking from Drain Valve
Sandoval		1	10.5	Broken	Broken	1681.2	N	14.3	Y	system restarted after Draining drum
Jaquez		3	142.1	-30	—	334.3	Y	28.75	Y	
AL Elliott		5	110.5	-8	-12	1347.5	Y	30.5	Y	
GC4 H180		411	—	—	—	4005.7	Y	—	—	2.6 ps: 160° (1) 0.5 (2) 0.6 (3) 0.5 (4) 0.5
Henton		unlabeled	122.7	-56	—	—	Y	31.25	Y	
Mudge B12R		1	204.7	-44	-30	—	Y	29.25	Y	
Mudge A002	↓	2	96.5	-52	—	—	Y	30.5	Y	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 H₂O"- inches water
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic	5/3/23	1	38.4	-35	-45	-	Y	32	N	water below port
Florance		2	101.9	Broken	-	-	N	33	N	water below port Restarted system.
Sandoval		1	9.6	Broken	Broken	2329.0	Y	26.5	Y	2329.0 hrs
Jaquez		3	-	-	-	-	N	29	Y	System won't start.
AL Elliott		5	106.2	-8	-11	1951.3	Y	32	Y	1951.3 hrs
GCU W180		All	-	-	-	4510.2	Y	-	-	2.5 psi 165° Temp 1) 0.5 2) 0.5 3) 1.0 4) 0.5
Heaton		unk	104.3	-53	-	-	Y	Dry	N	
Mudge B12R		1	122.3	-44	-29	-	Y	31.5	Y	
Mudge A002	✓	2	69.3	-59	-	-	N	31	N	water below port. restarted system.

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H2O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

Pain valve
still leaking4510.2 hrs
psi

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic	6/6/23	1	5.5	-44	0	—	Y	Dry	N	
Florence	↓	2	99.6	Broken	—	—	Y	29"	Y	Drum leaking from drain valve
Sandoval	↓	1	7.3	Broken	Broken	3144.4	Y	Below Port	N	3144.4 hrs
Juarez	↓	3	123.2	-24	—	1606.7	Y	30"	Y	1606.7 hrs
Al Elliott	↓	5	96.8	-8	-11	2683.0	Y	Below Port	N	2683.0 hrs
GCU H180	↓	All	—	—	—	5326.6	Y	—	—	110° 2.4 PSI 1) 1.75 2) 0.5 3) 0.5 4) 0.5 PSI 5326.6 hrs
Heaton	↓	Unk	110.5	-54	—	—	Y	Dry	N	Vacuum Pressure gauge removed (downstream)
Mudge B12R	↓	1	101.1	-44	-29	—	Y	Dry	N	
Mudge A002	↓	2	171.6	-50	—	—	Y	Below Port	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 H2O"- inches water
 cfm- cubic feet per minute
 bTOD- below top of drum



SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic	7/7/23	1	8.0	-34	-44	—	Y	Dry	N	
Florence		2	64.9	Broken	—	—	Y	Dry	N	
Sandoval		1	5.7	Broken	Broken	3889.3	Y	Dry	N	3889.3 hrs
Jacquez		3	88.7	-24	—	2351.8	Y	Dry	N	2351.8 hrs
AL Elliott		5	92.1	-11	-12	3333.9	Y	Dry	N	3333.9 hrs
GCU H 180		All	—	—	—	6071.9	Y	—	—	175 OF 2.4 PSI 6071.9 hrs
Heaton		unk	118.6	-52	—	—	Y	Dry	N	
Mudge B12R		1	99.3	-44	-30	—	Y	Dry	N	
Mudge A002	✓	2	153.3	-50	—	—	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H2O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

1) 0.5 (3) 0.75
2) 0.5 (4) 0.5

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic	8-9-23	1	7.8	-35	-46	-	Y	Dry	N	
Florence		2	85.2	-3	-	-	Y	Dry	N	
Sandoval		1	7.6	Broken	Broken	4679.6	Y	Dry	N	
Jacquez		3	115.3	-24	-	3137.9	Y	Dry	N	
AL Elliott		5	83.8	-9	-12	4128.0	Y	Dry	N	
GCU H180		All	-	-	-	6688.3	Y	-	-	165°F 2.5 psi; 1.2.5psi) 2. 2psi) 3. 2.2psi) 4. 2.4 psi;
Horton		unk	104.2	-52	-	-	Y	Dry	N	
Mudge B12R		1	75.9	-44	-30	-	Y	Dry	N	
Mudge A002		2	354.9	-50	-	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H₂O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	9-7-23	1	1.1	-35	-46	-	Y	Dry	No	
Florance GC J 16		2	26.8	-3	-	-	Y	Dry	No	
Sandoval GC A 1A		3	3.7	Broken	Broken	5375.3	Y	Dry	No	
Jacquez GC B 3E		1	41.1	-24	-	3833.6	Y	Dry	No	
Al Elliot D 002		5	35.6	-10	-12	4744.2	Y	Dry	No	
GCU H180		All	-	-	-	7384.3	Y	-	-	190°F 1) 1.8 psi 2) 0.7 psi 3) 2.5 psi 4) 2.0 psi 5) 1.5 psi
Heaton LS 5		Unk	81.5	-54	-	-	Y	Dry	No	#3 A leak could be heard from Valve
Mudge B12 R		1	42.8	-44	-30	-	Y	Dry	No	
Mudge A 002 MV	V	2	228.6	-51	-	-	Y	Dry	No	

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H₂O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum



SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	10-18-2023	1	201.5	-36	-46	-	Y	31.5 2	N	Water below drain level
Florance GC J 16		2	156.8	-6	-	-	Y	22.25	Y	Leaking from basket on drain valve
Sandoval GC A 1A		3	48.6	Broken	0	6358.6	Y	29.5	Y	
Jacquez GC B 3E		1	227.5	-24	-	4817.4	Y	25.5	Y	
Al Elliot D 002		5	93.7	-10	-14	5354.9	Y	29.75	Y	
GCU H180		All	-	-	-	8368.2	Y	-	-	140°F 2.0 PSI 1)0.0 2)0.0 3)0.0 4)0.0 The tubing at Vacuum Station #2 is damaged and leaking
Heaton LS 5		Unk	123.4	-54	-	-	Y	Dry	N	
Mudge B12 R	✓	1	103.6	-45	-30	-	Y	29.75	Y	
Mudge A 002 MV		2	327.2	-52	-	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 H2O"- inches water
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	11-15-23	1	2.7	-36	-46	-	Y	Dry	N	
Florance GC J 16	11-15-23	2	0.7	-4(inhg)	-	-	N	Dry	N	
Sandoval GC A 1A	11-15-23	3	103.1	-20(lps)	Broken	6,540	N	22.5	Y	Replace gauge with -30(inhg) / -100(lps) gauge
Jacquez GC B 3E	11-15-23	1	30.2	-26	-	5,326	Y	20.5	Y	
Al Elliot D 002	11-15-23	5	37.8	-10	-12	5,775	Y	Dry	N	
GCU H180	11-14-23	All	-	-	-	-	N	-	-	Motor sounded rough with clicking sound upon restarting. SVE point leak fixed.
Heaton LS 5	11-14-23	Unk	75.2	-32	-	-	Y	Dry	N	
Mudge B12 R	11-14-23	1	35.7	-46	-12	-	Y	21.0	Y	Drum leaking at PVC connection.
Mudge A 002 MV	11-14-23	2	150.1	-40	-	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H2O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

100°F 2.7 ps.
 1) 1.0 2) 1.25
 3) 2.5 4) 0.5

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H2O")	Vacuum Pressure downstream of drum (H2O")	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	12/15/23	1	19.3	-40	-50	-	Yes	26	Y	
Florance GC J 16	12/15/23	2	4.05 60.3	-4.0	-	-	Yes	29	Y	Drum loadout leaking from gasket
Sandoval GC A 1A	12/15/23 12/15/23	3	135.8	3.0	0	7238.4	Yes	19	Y	
Jacquez GC B 3E	12/15/23	1	1.4	-2	-	Not Readable	Yes	29	Y	
Al Elliot D 002	12/15/23	5	110.3	-10	-10	6269.5	Yes	21.5	Y	
GCU H180	12/14/23	All	-	-	-	8656.4	8656.4 No	-	-	Not Running on arrival. sounds like its not running properly
Heaton LS 5	12/14/23	Unk	101.5	34	-	-	Yes	29	Y	
Mudge B12 R	12/14/23	1	180.6	-40	-10	-	Yes	30	Y	
Mudge A 002 MV	12/15/23	2	108.2	-50	30 05	-	Yes	-	-	Dry

Notes:

SVE - Soil Vapor Extraction
OVM - Organic Vapor Monitoring
ppm- parts per million
H2O"- inches water
cfm- cubic feet per minute
bTOD- below top of drum

at 85°F
152.0
all other
psi indicators
@ 0.0

District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720
District II
811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720
District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170
District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 301581

CONDITIONS

Operator: SIMCOE LLC 1199 Main Ave., Suite 101 Durango, CO 81301	OGRID: 329736
	Action Number: 301581
	Action Type: [UF-GWA] Ground Water Abatement (GROUND WATER ABATEMENT)

CONDITIONS

Created By	Condition	Condition Date
michael.buchanan	Received for the Record. Conduct O&M as appropriate for GCU H180, not running properly, and replace leaking gasket for Florance GCJ16	3/26/2024