

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	1-15-24	1	6.4	-38	-48	-	Y	22	N	Drum Frozen
Florance GC J 16		2	41.4	-6	-	-	Y	12.5	Y	Gasket leaking
Sandoval GC A 1A		3	124.8	-10 (H ₂ O)	Broken	7397.7	N	25	N	Drain Valve is broken (Needs replace) Restarted System, Drum Frozen,
Jacquez GC B 3E		1	0.1	-6	-	5520.1	Y	Dry	N	Run time gauge has condensation and is hard to read.
Al Elliot D 002		5	-	-	-	-	N	12.7	N	Drum Frozen and full, generator was running, attempted to restart, would not start.
GCU H180		All	-	-	-	8675.6	N	-	-	System not operational on arrival, attempted to start, could not start, would not start after drying.
Heaton LS 5		Unk	82.3	-	-54	-	Y	25.5	N	Drum Frozen
Mudge B12 R		1	84.4	-28	-8	-	N	32	N	Restarted System Drum Frozen.
Mudge A 002 MV	✓	2	32.0	-50	-	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H₂O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

(in hg) SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (H ₂ O")	Vacuum Pressure downstream of drum (H ₂ O")	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A*	2-5-24	1	6.2	-3.75	-3.75	-	Y	23.6	Y	
Florance GC J 16*	2-14-24	2	42.6	-2.1	-2.1	-	N	16.4	Y	Drum leaking, needs new gasket.
Sandoval GC A 1A*	2-5-24	3	41.0	-2.5	-2.5	7507.5	Y	31.75	Y	Valve Fixed Gauge Replaced
Jacquez GC B 3E*		1	0.8	-0.2	-	7031.1	Y	32.5	N	Water Frozen
Al Elliot D 002*		5	65.7	-0.5	-0.5	6664.1	Y	30.1	Y	B6T ≈ 90% Full
GCU H180		All	-	-	-	-	Y	-	-	2 PSI) 110°F) 1) 2.5 2) 2.5 3) 2.5 4) 1.5
Heaton LS 5*		Unk	98.9	-2.5	-2.5	-	Y	27.3	Y	run time gauge not connected
Mudge B12 R*	2-14-24	1	36.7	-2.2	-2.5	-	Y		N	Drum Frozen
Mudge A 002 MV*	2-14-24	2	22.0	-5.0	-4.0	-	Y	32.0	N	Drum Frozen

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

H₂O"- inches water

cfm- cubic feet per minute

bTOD- below top of drum

* - Gauge replaced with (in hg) vacuum pressure gauge

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	3-11-24	1	0.6	3.75	3.75	-	Y	29.5	Y	
Florance GC J 16		2	28.1	3.20	3.30 2.30	-	Y	18.2	Y	* - See below
Sandoval GC A 1A		3	89.1	2.50	2.50	7653.0	N	28.3	Y	
Jacquez GC B 3E		1	1.2	0.2	0.2	7869.8	Y	Dry	N	
Al Elliot D 002		5	26.5	0.5	0.5	6849.7	N	32.5	N	Water Level below drain valve
GCU H180		All	-	-	-	9003.0	Y	-	-	Temp 125°F System Pressure 1.8 psi SVE Point (psi): (1) 2.5 (2) 2.5 (3) 2.5 (4) 2.5
Heaton LS 5		Unk	70.8	2.7	2.5	-	Y	31.8	N	Water Level below drain valve
Mudge B12 R		1	41.3	2.5	2.5	-	Y	24.8	Y	Drum has hole, needs to be replaced
Mudge A 002 MV		2	47.2	4.75	3.75	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

* - No leaks when system was running.
 Turned off system and discovered leaks.
 After investigation a small pinhole is present
 at the bottom of the drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	4/8/24	1	66.1	3.75	3.75	—	Y	29.5	Y	
Florance GC J 16		2	202.8	-4.0	-4.0	—	Y	14	Y	Small leak when system is off
Sandoval GC A 1A		3	148.3	2.5	2.5	7612.9	N	30.5	Y	
Jacquez GC B 3E		1	6.0	0.2	0.2	8543.6	Y	Dry	N	
Al Elliot D 002		5	49.8	0.4	0.4	7181.6	Y	29	Y	
GCU H180		All	-	-	-	9177.0	Y	-	-	Temp 125 F System Pressure 20 psi SVE Point (psi): (1) 1.0 (2) 1.0 (3) 1.0 (4) 1.0
Heaton LS 5		Unk	107.5	2.75	2.5	—	Y	Dry	N	
Mudge B12 R		1	256.3	2.5	2.5	—	Y	28.5	Y	Small leak when system is off
Mudge A 002 MV		2	104.3	4.75	3.00	—	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H ₂ O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	5-6-24	1	1.3	3.75	3.75	-	Y	31.5	N	Water level below drain valve
Florance GC J 16		2	23.3	3.5	3.5	-	Y	24.2	Y	Tightened gasket, no leaks after tightening.
Sandoval GC A 1A		3	2.8	2.5	2.5	7745.2	N	32.5 32.5	N	Water level below drain valve, restarted system. MW connection was disconnected on arrival.
Jacquez GC B 3E		1	1.1	0.2	0.2	10,215.4	Y	Dry	N	Drum is dry.
Al Elliot D 002		5	29.5	0.4	0.4	8154.0	Y	30.3	Y	Drum dry
GCU H180		All	-	-	-	9331.1	Y	-	-	Temp 127 F System Pressure 215 psi SVE Point (psi): (1) 1.5 (2) 2.5 (3) 2.0 (4) 1.0
Heaton LS 5		Unk	89.6	2.5	2.5	-	Y	Dry	N	Drum dry
Mudge B12 R		1	26.7	2.5	2.5	-	Y	27.5	Y	Tightened gasket, gasket is cracked. Minor condensation observed after tightening.
Mudge A 002 MV		2	52.0	5.0	3.75	-	Y	Dry	N	Drum dry

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

inHg- inches of mercury

cfm- cubic feet per minute

bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	6/14/24	1	3.4	4.0	3.75	—	Y	Dry	N	
Florance GC J 16	6/13/24	2	35.8	3.0	3.5	—	Y	Dry	N	
Sandoval GC A 1A	6/13/24	3	10.0	5.0	2.0	792.4	N	Dry	N	
Jacquez GC B 3E	6/13/24	1	6.2	0.1	0.1	1264.0	Y	Dry	N	
Al Elliot D 002	6/13/24	5	37.3	0.1	0.1	906.2	Y	Dry	N	
GCU H180	6/12/24	All	-	-	-	Broken	N	-	-	Temp 145F System Pressure 2.5 psi SVE Point (psi): (1) 0.1 (2) 2.5 (3) 2.7 (4) 0
Heaton LS 5	6/12/24	Unk	102.0	1.0	1.0	—	Y	Dry	N	
Mudge B12 R	6/12/24	1	36.7	2.5	2.5	—	Y	Dry	N	
Mudge A 002 MV	6/13/24	2	150.5	5.0	5.0	—	Y	Dry	NO	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

system off
on arrival.
Reset.

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	7-5-24	1	48.3	3.75	3.75	-	Y	32	N	Drum dry
Florance GC J 16		2	14.0	3.75	3.75	-	Y	32	N	Drum dry
Sandoval GC A 1A		3	3.3	2.5	2.5	8209.3	Y	32	N	Drum dry
Jacquez GC B 3E		1	1.6	0.1	0.1	651.7	Y	32	N	Hours appear to be reset from previous inspection
Al Elliot D 002		5	-	-	-	-	N	32	N	Attempted to start, no power to system. Generator not on.
GCU H180		All	-	-	-	-	Y	-	-	Temp 130F System Pressure 2.5psi SVE Point (psi): (1) 1.25 (2) 2.5 (3) 2.5 (4) 2.1
Heaton LS 5		Unk	80.5	2.5	2.5	-	Y	32	N	Drum dry
Mudge B12 R		1	25.3	2.5	2.5	-	Y	32	N	Drum dry
Mudge A 002 MV		2	123.8	5.0	3.75	-	Y	32	N	Drum dry
	↓									

Drum dry
Run time large disconnected

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	8-7-24	1	0.2	3.75	3.75	—	Y	32	N	Drum dry
Florance GC J 16		2	21.5	4.0	4.0	—	Y	32	N	Drum dry
Sandoval GC A 1A		3	3.1	2.5	2.5	8922.6	N	32	N	Drum dry
Jacquez GC B 3E		1	3.0	0.1	0.1	1440.3	Y	32	N	Drum dry
AI Elliot D 002		5	—	—	—	—	N	32	N	System not running. Attempted to restart. Would not turn on.
GCU H180		All	-	-	-	—	N	-	-	Temp 105 F System Pressure 2.6 psi SVE Point (psi): (1) 1.8 (2) 2.5 (3) 2.5 (4) 1.2
Heaton LS 5		Unk	68.5	2.5	2.5	—	Y	32	N	Drum dry
Mudge B12 R		1	19.5	2.5	2.5	—	Y	32	N	Drum dry
Mudge A 002 MV		2	268.2	5.0	3.75	—	Y	32	N	Drum dry

Generator not running.
Run time gauge is connected

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	9/16/24	1	12.1	4.5	4.5	-	Y	Dry	No	
Florance GC J 16	9/16/24	2	90.2	4.0	4.0	-	Y	Dry	No	
Sandoval GC A 1A	9/18/24	3	5.3	1	2	5543.1	No	Dry	No	SVE restarted before departure
Jacquez GC B 3E	9/18/24	1	7.3	0.1	0.1	2449.7	Yes	Dry	No	
Al Elliot D 002	9/18/24	5	46.2	0.1	0.1	4156.3	Yes	Dry	No	
GCU H180	9/17/24	All	-	-	-	Dis-Connected	No	-	-	Temp 60 F System Pressure 2.4 psi SVE Point (psi): (1) 3.75 (2) 2.5 (3) 2.4 (4) 2.6
Heaton LS 5	9/17/24	Unk	77.3	3.9	2.5	-	Yes	Dry	No	
Mudge B12 R	9/17/24	1	19.9	2.5	2.5	-	Yes	Dry	No	
Mudge A 002 MV	9/18/24	2	284.0	5.0	4.8	-	Yes	Dry	No	

SVE restarted before departure

Notes:

SVE - Soil Vapor Extraction

OVM - Organic Vapor Monitoring

ppm- parts per million

inHg- inches of mercury

cfm- cubic feet per minute

bTOD- below top of drum



SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	10-3-24	1	0.9	3.75	3.75	-	Y	Dry	N	
Florance GC J 16		2	15.1	3.75	3.75	=	Y	30"	Y	
Sandoval GC A 1A		3	35.8	2.25	2.25	9602.8	N	Dry	N	
Jacquez GC B 3E		1	14.7	1.25	1.25	2809.9	Y	Dry	N	Crack in PVC OR monitoring well SVE point
Al Elliot D 002		5	-	-	-	???	N	Dry	N	System not operational on arrival, attempted to restart, would not turn on
GCU H180		All	-	-	-	Gauge disconnected	N	-	-	Temp 110 F System Pressure 2.75 psi SVE Point (psi): (1) 2.5 (2) 2.5 (3) 2.5 (4) 2.5 Generator not running
Heaton LS 5		Unk	69.1	2.5	2.5	-	Y	Dry	N	
Mudge B12 R		1	7.6	2.5	2.5	-	Y	Dry	N	
Mudge A 002 MV	✓	2	217.1	5.0	3.75	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
 OVM - Organic Vapor Monitoring
 ppm- parts per million
 inHg- inches of mercury
 cfm- cubic feet per minute
 bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	11/11/24	1	0.8	3.75	3.75	-	Y	2"	Y	
Florance GC J 16		2	8.4	3.75	3.75	-	Y	12"	Y	
Sandoval GC A 1A		3	1.3	2.25	2.25	9669.9	N	Dry	N	
Jacquez GC B 3E		1	17.8	1.25	1.25	3717.9	Y	21"	Y	
Al Elliot D 002		5	-	-	-	-	N	24"	Y	No Power, system would not start.
GCU H180		All	-	-	-	Gauge disconnected	Y	-	-	Temp 30 F System Pressure 2.75 psi SVE Point (psi): (1) 2.5 (2) 2.5 (3) 2.5 (4) 2.5
Heaton LS 5		Unk	68.9	2.5	2.5	-	Y	29"	Y	
Mudge B12 R		1	19.8	2.5	2.5	-	N	16"	Y	
Mudge A 002 MV	✓	2	144.3	5.0	4.75	-	Y	Dry	N	

Notes:

SVE - Soil Vapor Extraction
OVM - Organic Vapor Monitoring
ppm- parts per million
inHg- inches of mercury
cfm- cubic feet per minute
bTOD- below top of drum

SVE Monitoring

Location	Date	SVE Point(s)	Exhaust OVM (ppm)	Vacuum Pressure upstream of drum (inHg)	Vacuum Pressure downstream of drum (inHg)	Run Time (Hours)	System Operational at Arrival?	Drum H2O (inches bTOD)	Drum Drained?	Comments
Atlantic A LS 9A	12/11/24	1	1.9	4.0	4.0	-	Y	26	Y	
Florance GC J 16	12/11/24	2	27.5	4.0	4.0	-	Y	13	Y	Fluid leaking from Drain gasket on Drum
Sandoval GC A 1A	12/11/24	3	1.4	2.23	2.25	38.1	N	Dry	N	
Jacquez GC B 3E	12/11/24	1	4.3	0	0	4461.9	Y	Dry	N	Missing PVC cap on down stream pipe 2" fitting
Al Elliot D 002	12/11/24	5	-	-	-	-	N	Dry	N	SVE non operational, unable to reset
GCU H180	12/10/24	All	-	-	-	-	Y	-	-	Temp 98 F System Pressure 1.75 psi SVE Point (psi): (1) 1.75 (2) 1.75 (3) 1.75 (4) 1.75
Heaton LS 5	12/11/24	Unk	-	-	-	-	N	23"	N	Frozen Fluid, SVE would not turn on
Mudge B12 R	12/10/24	1	30.0	2.5	2.5	-	Y	29"	Y	
Mudge A 002 MV	12/11/24	2	74.6	5.0	4.75	-	Y	Dry	N	

Plastic hose failing on SVE point #1

Notes:

SVE - Soil Vapor Extraction
OVM - Organic Vapor Monitoring
ppm- parts per million
inHg- inches of mercury
cfm- cubic feet per minute
bTOD- below top of drum

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/oed/contact-us>

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 415766

CONDITIONS

Operator: SIMCOE LLC 1199 Main Ave., Suite 101 Durango, CO 81301	OGRID: 329736
	Action Number: 415766
	Action Type: [UF-GWA] Ground Water Abatement (GROUND WATER ABATEMENT)

CONDITIONS

Created By	Condition	Condition Date
michael.buchanan	Atlantic A LS #9A SVE Field Forms 2024 have been accepted as part of the record. App ID: 415766	1/2/2025