

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 87240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
May 27, 2004

RECEIVED

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-021-20344
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: Bravo Dome Carbon Dioxide Gas Unit 2132
8. Well Number 232
9. OGRID Number 16696
10. Pool name or Wildcat Bravo Dome Carbon Dioxide Gas 640

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other CO2 Supply Well
2. Name of Operator OXY USA Inc.
3. Address of Operator P.O. Box 50250 Midland, TX 79710-0250
4. Well Location Unit Letter <u>K</u> : <u>1650</u> feet from the <u>south</u> line and <u>1658</u> feet from the <u>west</u> line Section <u>23</u> Township <u>21N</u> Range <u>32E</u> NMPM County <u>Harding</u>
11. Elevation (Show whether DR, RKB, RT, GR, etc.) <u>4813.2'</u>
Pit or Below-grade Tank Application <input type="checkbox"/> or Closure <input type="checkbox"/>
Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____
Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attachment

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐ , a general permit ☐ or an (attached) alternative OCD-approved plan ☐

SIGNATURE David Stewart TITLE Sr. Regulatory Analyst DATE 10/15/04  
Type or print name David Stewart E-mail address: david\_stewart@oxy.com  
Telephone No. 432-685-5717

For State Use Only

APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 10/21/04  
Conditions of Approval, if any

**BD2132-232**

**10/12/2004 – Day 1**

MI & RU

Shut down rig for repairs to top drive

Spud 12.25" Hole @ 02:00 Hrs 10/12/04

Drill 0' to 371'

Present Operation: Drilling

**10/13/04 – Day 2**

No Accidents Reported in Last 24 Hrs

Drill 371' to 739' R WL Survey @ 484' - .75 deg 739' – 1 deg

TOH – R 17 Jts 8.625 24# J-55 ST&C CSA 727'

Cmt with 320 sx Class C + 2% CaCl + .25/lb per sx of Flocele Mixed @ 14.8ppg, yield 1.32 cuft/sx

PD 17:15 Hrs 10/12/04 Circ 140 sx Cmt to Surface

WOC total 8 Hrs – NU BOP, Test BOP

Drill 59' of good cmt Drill 739' to 1246'

R WL Survey @ 1121' – 1 deg

Present Operation: Drilling Ahead

**10/14/04**

No Accidents Reported in Last 24 Hrs

Drill 1246' to 2325' WL Survey @ 2022 – 1.25 deg , 2325' – 1.0 deg

Circ Hole Clean TOH R 6 Jts 5.50" 15.5# J-55 ST&C followed by

72 Jts of 5.9# 1700# Fiberglass CSA 2304'

Present Operation: Circ to Cmt well

**10/15/04**

No Accidents Reported in Last 24 Hrs

Cement with 250 sx Midcon II + 3% CaCl + .25 lb/sx Flocele mixed @ 11.1 ppg, yield 32.0 cuft/sx

Followed by 150 sx Midcon II + 3% CaCl + .25 lb/sx Flocele mixed @ 13.2 ppg, yield 1.83 cuft/sx

PD 08:00 Hrs 10/14/04 Did Not Circ Cmt – Lift pressure good @ 500 psi

Rig Released 10:00 Hrs 10/14/04